

NGNP TDRM Schedule and Cost Estimate

December 2008

Disclaimer

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor their contractors and subcontractors, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

BEA Contract No. 75310



Table of Contents

	Page
1.0 EXECUTIVE SUMMARY.....	3
2.0 ACRONYMS.....	3
3.0 INTRODUCTION.....	5
4.0 SCOPE.....	5
5.0 METHODOLOGY.....	6
6.0 SCHEDULE ROLL-UP.....	7
7.0 COST SUMMARY.....	8
8.0 ASSUMPTIONS/RISK.....	8
9.0 REFERENCES.....	10
APPENDIX A: TDRM TEST SCHEDULE.....	A1
APPENDIX B: TDRM COST ESTIMATE DETAILS.....	B1

APPROVAL: _____



Joe B. Stringer, Vice President

DATE 12/5/08

1.0 EXECUTIVE SUMMARY

In the INL SOW-6392, Revision 0, 6/04/08, "Statement of Work AREVA Component Test Facility Conceptual Design Studies for the NNGP with Hydrogen Production"; Appendix B, section 2.1.2; AREVA was directed to perform a Test Plan Facility Coordination and Integration Critical SSC Test Schedule Study. This document represents the results of that study.

The results from this activity show that the testing activity will take over six (6) years to complete at a cost of approximately \$300 Million dollars and will require the participation of a large number of entities. This activity also has shown the integration between the tests, design and licensing activities, vendors, and the test facilities is complex and will be a challenging task to successfully implement to meet the October 1, 2021 initial criticality date.

Initial technology development road maps (TDRMs) were developed for all critical plant, area, systems, structures and components (PASSCs) for the NNGP plant with a reactor outlet temperature of 900°C. The roadmaps and associated test plans were issued under the Technology Development Road Map Document, TDR-30001031-00, in November 2008.

Additional data was collected to further develop the test processes by identifying test facilities and cost required to implement the test identified in the TDRMs. As indicated in the TDRM Report, the design of the NNGP reactor is in the earliest phase of conceptual design. As such, many of the plant configuration and detailed component design decisions have yet to be made. On one hand, this makes it the ideal time to begin detailed technology development planning, when the process can have the most benefit to R&D planning. On the other hand, the planning is constrained by the immature state of the design to be general in nature. It is essential that the process which was begun in this work is reviewed and updated with more detail as it becomes available in the design process. This fact also highlights the need for maximum flexibility in new test facilities that will be built to support NNGP R&D and component qualification. As the design matures, the needs for the anticipated test facilities and cost will become better defined.

2.0 ACRONYMS

CPA	Construction Permit Application
HPS	Hydrogen Production System
HTGR	High Temperature Gas-cooled Reactor
HTS	Heat Transport System
HTTR	High Temperature Test Reactor
IHX	Intermediate Heat Exchanger
INL	Idaho National Lab
KVK	Component Test Loop (German)
LCF	Low Cycle Fatigue

MHTGR	Modular High Temperature Gas-cooled Reactor
MPa	Megapascal
MWe	Megawatt electric
NDE	Non-destructive examination
NGNP	Next Generation Nuclear Plant
NHSS	Nuclear Heat Supply System
NRC	Nuclear Regulatory Commission
ODS	Oxide Dispersive Strengthened
ORNL	Oak Ridge National Laboratory
PASSC	Plant, Area, System, Structure, & Component
PCS	Power Conversion System
PHGD	Primary Hot Gas Duct
PHTS	Primary Heat Transport System
PNNL	Pacific Northwest National Laboratory
R&D	Research & Development
RCCS	Reactor Cavity Cooling System
RPV	Reactor Pressure Vessel
RV	Reactor Vessel
RVI	Reactor Vessel Internals
SCS	Shutdown Cooling System
SG	Steam Generator
SiC/SiC	Silicon Carbide/Silicon Carbide
TDRM	Technology Development Road Map
TFCI	Testing Facility Coordination and Integration
TRL	Technology Readiness Level
TP	Test Plan
VS	Vessel System

3.0 INTRODUCTION

The US Department of Energy (DOE), through the Next Generation Nuclear Plant (NGNP) project, is developing a High Temperature Gas-cooled Reactor (HTGR) to be used as a heat source for a variety of process heat applications (e.g. hydrogen production, coal to liquids, tar sands oil recovery, electricity production, etc.). When this task was initiated, this HTGR was envisioned as providing a reactor outlet temperature of 900°C and will be operational by October 1, 2021. In order to meet these ambitious goals, a focused Research and Development (R&D) initiative is required. AREVA has previously developed Initial Technology Development Road Maps (TDRMs) and associated Initial Test Plans (TPs) for the NGNP high temperature and critical Plant, Area, Systems, Structures and Components (PASSCs). As a part of this study additional data was collected to identify the test facilities and cost to implement the test plans.

This work included the review and incorporation of previous AREVA NGNP pre-conceptual and conceptual design work to date and the TDRM Document and Test Plans. Various test facilities including National Laboratories, Commercial Test Laboratories, and Universities were contacted to better understand their capabilities and to determine high level cost for them to perform test such as the ones identified in the test plans. Where direct cost correlation could be obtained from existing NGNP documents or from the test facilities this was used to estimate the cost. Where this information could not be obtained the cost was extrapolated using the information that was available for similar types of test and previous experience. Due to this methodology the cost data provided has a high level of uncertainty.

The schedules that were developed in the TDRM Report Test Plans were combined into an integrated TDRM Testing Schedule. The test plans were evaluated to determine the proper sequencing of the test to establish the start and stop dates to support related test, design and licensing activities, and component fabrication. Due to the uncertainty of when test would be funded, lack of specific data, and unknown design parameters it was impossible to establish definitive dates that the test facilities could perform the test. Due to this the schedule data provided also has a high degree of uncertainty. The resources required to implement the test were determined and were added to create a resource loaded schedule as well as the potential testing locations for the test. This schedule is shown in Appendix A. The back up information that was used to develop the cost is found in Appendix B.

4.0 SCOPE

The TDRM TFCI effort is focused on the activities that require testing. Where design activities were shown in the TDRMs they are shown in the schedule with the appropriate ties to the NGNP design and related test activities. The cost for these design activities were assumed to be included in the plant design cost and were not included in the TDRM testing cost estimates contained in this report. The level of detail and certainty in this document is limited by the current state of the NGNP design and uncertainty of when the tests will be funded. There is a large amount of testing that is needed. The schedule to perform this testing to support the design and licensing processes within the timing needed to meet the 2021 start-up date is extremely tight. This creates a high risk factor to the successful implementation of the schedule since there is considerable data and design information needed to develop the test parameters that are currently not available. If this information is not available when needed for the test the schedule will obviously slip and put the 2021 date in jeopardy.

The best purpose of the current work is to establish a baseline process by which R&D identified within this document can be budgeted and planned. The information developed here will require review and update on a regular basis as increasing levels of detail are developed during design of NGNP. As a part of the implementation strategy, a milestone was established halfway through Conceptual Design to perform a formal validation effort on the TDRMs using the latest design and project information available. A schedule constraint was established to restrain the start of the tests relying on design information coming out of conceptual design from starting until after the validation was completed and the TDRMs revised as needed. Information from Conceptual and Preliminary design activities must be monitored and integrated into the test plans, schedule, and cost estimates as an ongoing part of the TDRM testing process. The cost and schedule does not include the work related to the graphite program, fuel program, and the ASME, LLC activities.

5.0 METHODOLOGY

The methodology and/or process employed to develop the information contained in the report is discussed below. The methodology can be broken down into the following steps:

- 1) Determine related test
- 2) Determine project milestones related to the test
- 3) Identify possible test facilities
- 4) Estimate test cost
- 5) Develop an integrated resource loaded schedule

6.0 SCHEDULE ROLL-UP

The schedule below shows, at the component level, the start and finish dates of the tests required to obtain a Technology Readiness Level of 7 for that component. The full resource loaded schedule is included as Attachment A.

WBS	Description	Start	Finish	2009				2010				2011				2012				2013				2014				2015							
				3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4		
1.0	TDRM Test Management	10/1/08	1/16/15	[Gantt bar spanning from 10/1/08 to 1/16/15]																															
1.1	NHS Vessel	10/1/08	9/11/12	[Gantt bar spanning from 10/1/08 to 9/11/12]																															
1.2	NHS Vessel Internals	1/25/10	1/7/15	[Gantt bar spanning from 1/25/10 to 1/7/15]																															
1.3	NHS Reactor Core	10/4/10	12/9/11	[Gantt bar spanning from 10/4/10 to 12/9/11]																															
1.4	NHS Neutron Control System	10/1/08	7/15/14	[Gantt bar spanning from 10/1/08 to 7/15/14]																															
1.5	NHS RCCS	10/1/08	5/13/13	[Gantt bar spanning from 10/1/08 to 5/13/13]																															
1.6	HTS Primary Gas Circulator	10/1/08	5/24/13	[Gantt bar spanning from 10/1/08 to 5/24/13]																															
1.7	HTS High Temp Flapper Valve	1/25/10	2/2/11	[Gantt bar spanning from 1/25/10 to 2/2/11]																															
1.8	HTS Helical Tube IHX	10/1/08	8/7/12	[Gantt bar spanning from 10/1/08 to 8/7/12]																															
1.9	HTS Primary Hot Gas Duct	1/25/10	5/9/14	[Gantt bar spanning from 1/25/10 to 5/9/14]																															
1.10	HTS Secondary Gas Circulator	1/25/10	2/7/14	[Gantt bar spanning from 1/25/10 to 2/7/14]																															
1.11	HTS High Temp Isolation Valve	10/1/09	9/3/13	[Gantt bar spanning from 10/1/09 to 9/3/13]																															
1.12	HTS Compact IHX	10/1/08	9/9/14	[Gantt bar spanning from 10/1/08 to 9/9/14]																															
1.13	PCS Helical Tube Steam Generator	10/1/08	1/16/15	[Gantt bar spanning from 10/1/08 to 1/16/15]																															
1.14	Primary Loop Instrumentation	7/11/11	5/11/12	[Gantt bar spanning from 7/11/11 to 5/11/12]																															
1.15	BOP Fuel Handling Mach	1/25/10	6/10/11	[Gantt bar spanning from 1/25/10 to 6/10/11]																															
1.16	HTS IHX Materials and Coatings	10/1/08	2/1/11	[Gantt bar spanning from 10/1/08 to 2/1/11]																															

7.0 COST SUMMARY

The table below shows the cost, at the component level, to implement the TDRM test plans for that component. The detailed cost estimates that identify costs for each test and a cost summary for all the tests are included in Appendix B. The costs are listed for Project/Test Management labor, travel for the project personnel, facility costs, and test specimen costs. A roll-up of cost by WBS is included in Appendix A.

TDRM Test Component	Total Cost
TDRM Test Management	\$ 7,706,400
NHS Vessel System	\$44,512,600
NHS Vessel Internals	\$ 78,547,100
NHS Reactor Core Design Features	\$ 23,776,700
NHS Neutron Control System	\$ 15,955,500
NHS RCCS	\$ 6,422,400
HTS Primary Gas Circulator	\$ 22,650,100
HTS High Temp Flapper Valve	\$ 1,096,900
HTS Helical Tube IHX	\$ 12,157,300
HTS Primary Hot Gas Duct	\$ 10,637,200
HTS Secondary Gas Circulator	\$ 20,741,300
HTS High Temp Isolation Valve	\$ 1,634,400
HTS Compact IHX	\$ 11,513,600
PCS Steam Generator	\$ 28,316,600
BOP Primary Loop Instruments	\$ 2,319,900
BOP Fuel Handling Machine	\$ 4,674,200
HTS IHX Material & Coatings	\$ 3,396,400
TOTAL	\$ 296,058,600

8.0 ASSUMPTIONS/RISK

- 8.1 Schedule is based on licensing the NGNP under 10 CFR 50.
- 8.2 Cost and schedule are high level based on the preliminary information currently available and will require periodic review and update as the design of the project progresses.
- 8.3 The schedule included in this document assumes the design input needed to develop the test is available when needed to start the test.
- 8.4 Due to the early stage of technology development planning and limited availability of test facility cost data, it was necessary to extrapolate test facility costs from past experience and estimate using several key assumptions, as listed here.
- 8.5 The estimated cost for the TDRM testing does not include costs for risk, contingency and fee.

- 8.6 It is assumed the selection of the test facilities will be through competitive procurements. The TDRM Test Plans will require updating as the test are funded to be included in Request for Proposals to select and award contracts to Test Facilities
- 8.7 The cost and schedule are based on a success driven approach where the activities are assumed to proceed from phase to phase with minimal interruption due to unforeseen or negative results that will require additional R&D to resolve or the identification of new R&D needs.
- 8.8 The costs were developed using a typical AREVA project structure as if the overall TDRM testing coordination and implementation would be an AREVA project task.
- 8.9 Test Facility Costs are assumed to include all labor and materials required to develop and fabricate test rigs/mock-ups, develop test procedures, to perform the test(s) and produce the reports. The costs for the test specimen(s) are listed separately.
- 8.10 Test specific assumptions are listed in the cost detail description sheets
- 8.11 TDRMs test plans were developed for all critical plant, area, systems, structures and components (PASSCs) for the NGNP plant with a reactor outlet temperature of 900°C.
- 8.12 A composite labor rate of \$140/Hr was applied to all labor hours.
- 8.13 TDRM activities for analysis or design were assumed to be performed under a design task. No cost were developed for those activities, but were shown on the schedule with the appropriate ties to the design activity and related test activity.
- 8.14 The schedule reflects the following assumed milestone dates:
- TDRM Test – Start 10/1/08 Finish 1/16/15
 - Conceptual Design - Start 10/1/08 Finish 10/1/10
 - Preliminary Design – Start 10/1/10 Finish 9/28/12
 - Final Design – Start 10/1/12 Finish 9/30/15
 - CTF 1MWt Test Loop Operational 10/3/11
 - CTF 30 MWt Test Loop Operational 4/1/13
 - Issue CPA 10/1/13
 - Construction – Start 10/1/15 Finish 10/1/21

9.0 REFERENCES

- [1] 51-9072396-000, "NGNP Conceptual Design Studies Baseline Document for Indirect Steam Cycle Configuration"
- [2] 12-9076324-001, "RPV and IHX Pressure Vessel Alternatives"
- [3] 12-9051191-001, "NGNP with Hydrogen Production Pre-conceptual Design Studies Report"
- [4] TDR-3000807, "NGNP Composites R&D Technical Issues Study"
- [5] TDR-30001031-00, "NGNP Technology Development Road Mapping Report"
- [6] 12-9072397-00, " High Temperature Gas Reactor Component Test Facility - Mission, Needs, and Requirements Document"
- [7] INL SOW-6392, Revision 0, 6/04/08, "Statement of Work AREVA Component Test Facility Conceptual Design Studies for the NNGP with Hydrogen Production"

APPENDIX A: TDRM TEST SCHEDULE



Technology Development Road Map Test Schedule



Activity ID	Activity Name	Remaining Start Duration	Finish	Total Float	Budgeted Cost Code	Test Facility	Backup Test Facility	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021
330	Neutron Control System Support	15/10	10/1/08	1883	\$1,795,000															
	TDRM.L4.1.1 Neu Con TRL 4.5	7/3	10/1/08	2653	\$9,040,800															
	1: Control Rods (CR)	7/3	10/1/08	7/5/11	\$3,276,500	ORNL														
	2: Modeling to define max norm and off-norm temp	120	10/1/08	7/5/11	50	INL														
	3: Preliminary design and analyses	60	3/18/09	6/9/09	50	ORNL														
	4: Design analyses for candidate materials for CR	120	3/18/09	9/1/09	50	ORNL														
	5: Assess availability and costs for CR	120	3/18/09	9/1/09	50	ORNL														
	6: Limited testing for candidate materials	240	9/2/09	8/2/10	50	ORNL														
	7: Materials testing for codification	480	9/2/09	7/5/11	50	ORNL														
	TDRM.L4.1.2 Guide Tubes (GT)	7/3	10/1/08	2653	\$3,676,500	ORNL														
	1: Modeling to define maximum temperatures	200	10/1/08	8/2/11	50	ORNL														
	2: Develop C/C composite GT to define cost and perf	200	12/24/08	9/29/09	50	ORNL														
	3: Assess Alloy 800H guide tube performance	60	9/30/09	6/9/09	50	ORNL														
	4: Data Analysis	60	9/30/09	12/22/09	50	ORNL														
	5: Develop and demonstrate C/C GT	420	12/23/09	8/2/11	50	ORNL														
	6: Materials testing for codification	420	12/23/09	8/2/11	50	ORNL														
	TDRM.L4.1.3 CRDM Cable	463	10/1/08	8/3/10	\$2,087,800	ORNL														
	1: CRDM Cable	463	10/1/08	8/3/10	50	ORNL														
	2: Establish design criteria	60	10/1/08	12/23/08	50	ORNL														
	3: Design and fabricate test fixture	120	12/24/08	6/9/09	50	ORNL														
	4: Testing at high T - strength, creep	240	6/9/09	5/11/10	50	ORNL														
	5: Testing at high T - irradiation effects	300	6/9/09	8/3/10	50	ORNL														
	TDRM.L4.2 Neu Con TRL 5.6	600	8/7/11	11/29/13	2053	\$3,778,800														
	1: (del) Neutron Control System (TRL 5.6)	600	8/7/11	11/29/13	50															
	2: Control rod development	600	8/7/11	11/29/13	2053	\$3,778,800	CFE/MW													
	3: Design and fabricate test fixtures	120	8/7/11	11/29/13	2053	50	CFE/MW													
	4: Cast and connector fabrication and testing	60	1/18/12	4/10/12	2053	50	CFE/MW													
	5: ASy and testing of CR components	420	4/17/12	11/29/13	2053	50	CFE/MW													
	TDRM.L4.2.2 Guide Tube Development	480	8/7/11	6/4/13	2173	50	CFE/MW													
	1: Guide Tube Development	480	8/7/11	6/4/13	2173	50	CFE/MW													
	2: Design and fabricate test fixtures	120	8/7/11	1/17/12	1276	50	CFE/MW													
	3: Interim testing with stand pipe	240	1/18/12	12/18/12	2293	50	CFE/MW													
	4: Friction and wear due to CR (including FIV)	240	1/18/12	12/18/12	2293	50	CFE/MW													
	5: Fabrication and testing of full-length tubes	360	1/18/12	6/4/13	1276	50	CFE/MW													
	TDRM.L4.3 Neu Con TRL 6.7	290	6/5/13	7/15/14	1883	\$1,340,000														
	1: (del) Neutron Control System (TRL 6.7)	290	6/5/13	7/15/14	1883	50														
	2: Final integrated test of control rod eq...	290	6/5/13	7/15/14	1883	\$1,340,000	CFE/MW													
	3: Fabricate and assemble control rod equipment	160	6/5/13	1/14/14	1276	50	CFE/MW													
	4: Installation into CTF	40	1/15/14	3/11/14	1276	50	CFE/MW													
	5: Test	60	3/21/14	6/3/14	1276	50	CFE/MW													
	6: Data analysis	30	5/7/14	6/17/14	1276	50	CFE/MW													
	7: Test item removal	30	6/17/14	6/17/14	1276	50	CFE/MW													
	8: Reporting	20	6/18/14	7/15/14	1276	50	CFE/MW													
	TDRM.L5 WHS RCSS	1187	10/7/08	5/13/13	2189	\$6,422,400														
	1: Reactor Cavity Cooling System Support	1204	10/7/08	5/13/13	2189	\$5,493,800														
	TDRM.L5.1 WHS RCSS TRL 5.6	205	10/7/08	7/28/09	3171	\$2,104,700														
	1: Emisivity behavior of RPV and RCSS materials	166	10/7/08	6/2/09	3210	\$915,400	ORNL													
	2: Test item design	5	10/7/08	10/7/08	1248	50	USC													
	3: Test item procurement	10	10/8/08	10/21/08	3378	50	USC													
	4: Update of test plan	10	10/8/08	10/21/08	1248	50	USC													
	5: Test procedure development	10	10/15/08	10/28/08	3373	50	USC													
	6: Test facility identification and contracting	40	10/22/08	12/16/08	1248	50	USC													
	7: Test setup and installation	20	12/17/08	1/13/09	1248	50	USC													
	8: Test	40	1/14/09	3/10/09	1248	50	USC													
	9: Test item removal	10	3/11/09	3/23/09	1248	50	USC													
	10: Test item inspection	20	3/25/09	4/21/09	1248	50	USC													
	11: Data analysis	20	4/22/09	5/19/09	1248	50	USC													
	12: Reporting	10	5/20/09	6/2/09	1248	50	USC													
	TDRM.L5.1.2 Effect of particulates on radiation hea...	205	10/7/08	7/28/09	3171	\$1,189,300														
	1: Effect of particulates on radiation heat transp...	215	10/7/08	7/28/09	3178	\$1,189,300	ORNL													
	2: Test item design	5	10/7/08	10/7/08	748	50	ORNL													
	3: Test item procurement	10	10/8/08	10/21/08	3378	50	ORNL													
	4: Update of test plan	10	10/8/08	10/21/08	1248	50	ORNL													
	5: Test procedure development	10	10/8/08	10/21/08	748	50	ORNL													
	6: Test facility identification and contracting	20	10/15/08	1/13/09	3363	50	ORNL													
	7: Test setup and installation	10	12/17/08	1/13/09	1248	50	USC													
	8: Test	40	1/14/09	3/10/09	1248	50	USC													
	9: Test item removal	10	3/11/09	3/23/09	1248	50	USC													
	10: Test item inspection	20	3/25/09	4/21/09	1248	50	USC													
	11: Data analysis	20	4/22/09	5/19/09	1248	50	USC													
	12: Reporting	10	5/20/09	6/2/09	1248	50	USC													

Legend:

- █ Actual Work
- █ Critical Remaining Work
- █ Remaining Work
- ◆ Milestone

Summary

TASK filter: All Activities

Page 3 of 11

© Primavera Systems, Inc.

Page 14 of 91

Activity ID	Activity Name	Remaining Start Duration	Finish	Total Float	Budgeted Cost	Test Facility	Backup Test Facility	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021
2:	Impeller Manufacture	230 6/7/10	4/22/11	2725	\$1,217,400	AR VVEN														
2:	Design drawings for test unit	10 6/21/10	7/2/10	2725		AR VVEN														
2:	Design specifications for test unit	10 6/21/10	7/2/10	2725		AR VVEN														
2:	Material procurement	60 7/5/10	9/24/10	2725		AR VVEN														
2:	Manufacturing requirements	20 9/27/10	10/22/10	2725		AR VVEN														
2:	NDE specifications	10 10/25/10	11/5/10	2725		AR VVEN														
2:	Impeller components	60 11/8/10	1/28/11	2725		AR VVEN														
2:	Impeller components	50 1/2/11	3/1/11	2725		AR VVEN														
2:	Balance impeller	10 3/14/11	3/25/11	2725		AR VVEN														
2:	Inspection and review	20 3/28/11	4/22/11	2725		AR VVEN														
TDRM.L6.2 Primary Gas Circulator (TRL 5-6)																				
285	Primary Gas Circulator (TRL 5-6)	981 10/7/08	7/27/12	2395	\$16,860,900															
2:	Design test rig	988 10/7/08	7/27/12	2395																
TDRM.L6.2.1 Electrical components testing																				
2:	Electrical components testing	506 10/7/08	10/7/10	2870	\$1,317,400	AR VVEN														
2:	Design test rig	20 10/7/08	10/28/08	3233		AR VVEN														
2:	Procure equipment	80 10/15/08	2/3/09	3243		AR VVEN														
2:	Prepare test equipment	20 1/7/09	2/3/09	3243		AR VVEN														
2:	Conduct trials	35 2/4/09	3/24/09	3243		AR VVEN														
2:	Analysis of results	15 3/25/09	4/14/09	3243		AR VVEN														
2:	Final report	10 9/20/10	10/7/10	2870		AR VVEN														
TDRM.L6.2.2 Motor mock-up in helium																				
2:	Motor mock-up in helium	506 10/7/08	10/7/10	2870	\$1,946,500	SRNL														
2:	Design test rig	20 10/7/08	10/28/08	3233		SRNL														
2:	Procure equipment	80 10/29/08	2/17/09	3233		SRNL														
2:	Modify autoclave	20 1/25/09	2/17/09	3233		SRNL														
2:	Conduct trials	35 2/18/09	4/7/09	3233		SRNL														
2:	Analysis of results	15 4/8/09	4/28/09	3233		SRNL														
2:	Final report	10 9/20/10	10/7/10	2870		SRNL														
TDRM.L6.2.3 Demonstration of rotating equipment																				
2:	Demonstration of rotating equipment	345 6/7/10	9/30/11	2610	\$2,009,000	TBD														
2:	Design test rig	345 6/7/10	9/30/11	2610		TBD														
2:	Procure equipment	125 8/16/10	2/4/11	2180		TBD														
2:	Build/modify test rig	120 10/18/10	4/7/11	2180		TBD														
2:	Prepare detailed test plan	50 4/6/11	6/10/11	2180		TBD														
2:	Conduct trials	35 6/13/11	7/29/11	2180		TBD														
2:	Post-test NDE	10 8/7/11	8/22/11	2180		TBD														
2:	Review results	15 8/15/11	9/2/11	2610		TBD														
2:	Modify design	10 9/5/11	9/16/11	2610		TBD														
2:	Report	20 9/5/11	9/30/11	2610		TBD														
TDRM.L6.2.4 Demonstration of Circulator																				
2:	Demonstration of Circulator	250 8/15/11	7/27/12	2395	\$11,327,400	AR VVEN														
2:	Assemble circulator	50 8/15/11	10/21/11	2180		AR VVEN														
2:	Measure all clearances before test	10 10/17/11	10/28/11	2180		AR VVEN														
2:	Functional test of circulator	35 10/31/11	12/6/11	2180		AR VVEN														
2:	Adjustments	25 12/19/11	1/20/12	2180		AR VVEN														
2:	Long run of circulator	80 1/23/12	5/11/12	2180		AR VVEN														
2:	Preparation for static test	20 4/5/12	5/25/12	2180		AR VVEN														
2:	Static pressure test	5 5/28/12	6/1/12	2180		AR VVEN														
2:	Inspection of all post-test clearances	10 6/9/12	6/19/12	2180		AR VVEN														
2:	Modify design if required	15 6/17/12	6/29/12	2415		AR VVEN														
2:	Report	20 7/2/12	7/27/12	2395		AR VVEN														
TDRM.L6.3 PH Gas Cf TRL 6-7																				
285	PH Gas Cf TRL 6-7	225 7/16/12	5/24/13	2180	\$1,147,000															
2:	Hot circulator test	225 7/16/12	5/24/13	2180		CF30														
2:	Assemble circulator	50 7/16/12	9/21/12	2180		CF30														
2:	Measure all clearances before test	10 9/24/12	10/6/12	2180		CF30														
2:	Installation and functional test of circulator	30 10/8/12	11/7/12	2180		CF30														
2:	Adjustments	20 11/19/12	1/24/13	2180		CF30														
2:	Long run of circulator	40 12/27/12	2/8/13	2180		CF30														
2:	Preparation for static test	20 2/13/13	3/8/13	2180		CF30														
2:	Static pressure test	5 3/17/13	3/29/13	2180		CF30														
2:	Inspection of all post test clearances	15 3/25/13	4/12/13	2180		CF30														
2:	Modify design if required	20 4/15/13	5/10/13	2180		CF30														
2:	Report	20 4/29/13	5/24/13	2180		CF30														
TDRM.L7 HTS High Temp Flapper Valve																				
208	HTS High Temp Flapper Valve	268 1/25/10	2/21/11	2782	\$1,096,900															
209	Flapper Valve Support	268 1/25/10	2/21/11	2782																
2:	Identify Vendor	14 1/25/10	2/11/10	2667																

Legend:

- █ Actual Work
- █ Critical Remaining Work
- █ Remaining Work
- ◆ Milestone

Summary

Page 5 of 11

TASK filter: All Activities

© Primavera Systems, Inc.

Page 16 of 91

TDRM Test Facility Plan Coord and Integ

TDRM:WBS

Run date: 11/17/08 20:46

Activity ID	Activity Name	Remaining Start Duration	Finish	Total Float	Budgeted Cost	Test Facility	Backup Facility	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021
I:	Test facility identification and contracting	40	10/15/08	2773	50															
IF:	Test setup and installation	20	12/00/08	2773	50															
IF:	Test item removal	40	1/7/09	2773	50															
IF:	Test item inspection	10	3/4/09	2773	50															
IF:	Data analysis	20	3/18/09	2773	50															
IF:	Reporting	20	4/15/09	2773	50															
IF:	Reporting	10	5/13/09	2773	50															
IF:	Reporting	232	5/27/09	4277/0	2983	\$1,244,500														
633	IHX Materials and Coatings (TRL 4-5)	240	5/27/09	2983	\$1,244,500															
TDRM.1.16.2.1	Development of Corrosion Resistant...	232	5/27/09	2983	50	TBD														
I:	IHX Materials and Coatings Development (TRL 4-5)	240	5/27/09	2983	50	TBD														
IF:	Test item design	20	5/27/09	2773	50	TBD														
IF:	Test item procurement	40	6/24/09	3163	50	TBD														
1:	Update of test plan	10	6/24/09	2773	50	TBD														
1:	Test procedure development	10	7/8/09	3183	50	TBD														
1:	Test facility identification and contracting	40	7/8/09	3183	50	TBD														
1:	Test setup and installation	30	9/2/09	2773	50	TBD														
1:	Test	80	10/14/09	2773	50	TBD														
1:	Test item removal	10	2/27/10	2773	50	TBD														
1:	Test item inspection	20	3/17/10	2773	50	TBD														
1:	Data analysis	20	3/17/10	2773	50	TBD														
1:	Reporting	10	4/14/10	2773	50	TBD														
TDRM.1.16.3	IHX Mat & Coatings TRL 5-6	200	4/28/10	2783	\$994,500															
633	IHX Materials and Coatings (TRL 5-6)	200	4/28/10	2783	\$994,500															
TDRM.1.16.3.1	Coating Application to Complex Ge...	200	4/28/10	2783	50	TBD														
1:	IHX Materials and Coatings Development (TRL 5-6)	200	4/28/10	2783	50	TBD														
IF:	Coating Application to Complex Geometries	200	4/28/10	2783	50	TBD														
IF:	Test item design	10	4/28/10	2773	50	TBD														
IF:	Test item procurement	40	5/12/10	2933	50	TBD														
IF:	Update of test plan	10	5/12/10	2773	50	TBD														
IF:	Test procedure development	10	5/26/10	2953	50	TBD														
IF:	Test facility identification and contracting	40	5/26/10	2953	50	TBD														
IF:	Test setup and installation	30	7/21/10	2773	50	TBD														
IF:	Test	50	9/1/10	2773	50	TBD														
IF:	Test item removal	10	11/20/10	2773	50	TBD														
IF:	Test item inspection	20	11/24/10	2773	50	TBD														
IF:	Data analysis	20	12/22/10	2773	50	TBD														
IF:	Reporting	10	1/5/11	2783	50	TBD														

Legend: █ Actual Work, █ Critical Remaining Work, █ Remaining Work, ◆ Milestone

TASK filter: All Activities

Page 11 of 11

© Primavera Systems, Inc.

APPENDIX B: TDRM COST ESTIMATE DETAILS



Technology Development Road Map Test Cost Estimate Details



TDRM Summary Cost								
WBS		Hours	Labor Cost	Travel	Test Facility Costs	Test Specimen Cost	Total	Component Total
1	TDRM Test Facility Plan Coord and Integ							
1.0	TDRM TEST Management	53,760	\$ 7,526,400	\$ 180,000	\$ -	\$ -	\$ 7,706,400	\$ 7,706,400
1.1	NHS Vessel System	4,160	\$ 582,400	\$ 18,000	\$ -	\$ -	\$ 600,400	\$44,512,600
1.1.1.1	NHS Vessel TRL 5 to 6 Test # 1	3,660	\$ 512,400	\$ 18,000	\$ 4,050,000	\$ 450,000	\$ 5,030,400	
1.1.1.2	NHS Vessel TRL 5 to 6 Test # 2	820	\$ 114,800	\$ 6,000	\$ 36,485,000	\$ 400,000	\$ 37,005,800	
1.1.2.1	NHS Vessel TRL 6 to 7	900	\$ 126,000	\$ 15,000	\$ 1,725,000	\$ 10,000	\$ 1,876,000	
1.2	NHS Vessel Internals	7,500	\$ 1,050,000	\$ 30,000	\$ -	\$ -	\$ 1,080,000	\$ 78,547,100
1.2.1.1	Internals TRL 4 to 5 Test # 2	820	\$ 114,800	\$ 6,000	\$ 10,000,000	\$ 5,500,000	\$ 15,620,800	
1.2.3.1	Internals TRL 6 to 7 Test # 1	3,500	\$ 490,000	\$ 21,000	\$ 30,000,000	\$ 10,000,000	\$ 40,511,000	
1.2.3.2	Internals TRL 6 to 7 Test # 2	2,320	\$ 324,800	\$ 10,500	\$ 15,000,000	\$ 6,000,000	\$ 21,335,300	
1.3	NHS Reactor Core Design Features	2,720	\$ 380,800	\$ 10,500	\$ -	\$ -	\$ 391,300	\$ 23,776,700
1.3.1.1	NHS Reactor Core Test # 1	960	\$ 134,400	\$ 10,500	\$ 2,250,000	\$ 750,000	\$ 3,144,900	
1.3.1.2	NHS Reactor Core Test # 2	800	\$ 112,000	\$ 10,500	\$ 9,250,000	\$ 3,250,000	\$ 12,622,500	
1.3.1.3	NHS Reactor Core Test # 3	800	\$ 112,000	\$ 6,000	\$ 5,625,000	\$ 1,875,000	\$ 7,618,000	
1.4	NHS Neutron Control System	12,500	\$ 1,750,000	\$ 45,000	\$ -	\$ -	\$ 1,795,000	\$ 15,955,500
1.4.1.1	Neu Con TRL 4 to 5 Test # 1	6,100	\$ 854,000	\$ 22,500	\$ 1,900,000	\$ 500,000	\$ 3,276,500	
1.4.1.2	Neu Con TRL 4 to 5 Test # 2	6,100	\$ 854,000	\$ 22,500	\$ 2,600,000	\$ 200,000	\$ 3,676,500	
1.4.1.3	Neu Con TRL 4 to 5 Test # 3	3,520	\$ 492,800	\$ 15,000	\$ 1,500,000	\$ 80,000	\$ 2,087,800	
1.4.2.1/2	Neu Con TRL 5 to 6 Test # 1	4,720	\$ 660,800	\$ 18,000	\$ 2,100,000	\$ 1,000,000	\$ 3,778,800	
1.4.3.1	Neu Con TRL 6 to 7 Test # 1	2,360	\$ 330,400	\$ 10,500	\$ 1,000,000	\$ -	\$ 1,340,900	
1.5	NHS RCCS	3,820	\$ 534,800	\$ 15,000	\$ -	\$ -	\$ 549,800	\$ 6,422,400
1.5.1.1	NHS RCCS TRL 5 to 6 Test # 1	960	\$ 134,400	\$ 6,000	\$ 675,000	\$ 100,000	\$ 915,400	
1.5.1.2	NHS RCCS TRL 5 to 6 Test # 2	1,120	\$ 156,800	\$ 7,500	\$ 825,000	\$ 200,000	\$ 1,189,300	
1.5.2.4	NHS RCCS TRL 6 to 7 Test # 4	1,860	\$ 260,400	\$ 7,500	\$ 2,500,000	\$ 1,000,000	\$ 3,767,900	
1.6	HTS Primary Gas Circulator	5,500	\$ 770,000	\$ 45,000	\$ -	\$ -	\$ 815,000	\$ 22,650,100
1.6.1.2	Pri Gas Cir TRL 4 to 5 Test # 2	2,360	\$ 330,400	\$ 15,000	\$ 2,250,000	\$ 15,000	\$ 2,610,400	
1.6.1.3	Pri Gas Cir TRL 4 to 5 Test # 3	1,560	\$ 218,400	\$ 9,000	\$ 975,000	\$ 15,000	\$ 1,217,400	
1.6.2.1	Pri Gas Cir TRL 5 to 6 Test # 1	460	\$ 64,400	\$ 3,000	\$ 600,000	\$ 650,000	\$ 1,317,400	
1.6.2.2	Pri Gas Cir TRL 5 to 6 Test # 2	300	\$ 42,000	\$ 4,500	\$ 600,000	\$ 1,300,000	\$ 1,946,500	
1.6.2.3	Pri Gas Cir TRL 5 to 6 Test # 3	1,500	\$ 210,000	\$ 9,000	\$ 1,200,000	\$ 650,000	\$ 2,069,000	
1.6.2.4	Pri Gas Cir TRL 5 to 6 Test # 4	1,560	\$ 218,400	\$ 9,000	\$ 900,000	\$ 10,400,000	\$ 11,527,400	
1.6.3.1	Pri Gas Cir TRL 6 to 7 Test # 1	1,700	\$ 238,000	\$ 9,000	\$ 900,000	\$ -	\$ 1,147,000	
1.7	HTS High Temp Flapper Valve	660	\$ 92,400	\$ 4,500	\$ -	\$ 1,000,000	\$ 1,096,900	\$ 1,096,900
1.8	HTS Hel Tube IHX	7,920	\$ 1,108,800	\$ 30,000	\$ -	\$ -	\$ 1,138,800	\$ 12,157,300
1.8.1.3	Tube IHX TRL 6 to 7 Test #2	4,500	\$ 630,000	\$ 18,000	\$ 2,100,000	\$ 5,000,000	\$ 7,748,000	
1.8.1.2	Tube IHX TRL 6 to 7 Test #3	640	\$ 89,600	\$ 1,500	\$ 225,000	\$ 500,000	\$ 816,100	
1.8.1.4	Tube IHX TRL 6 to 7 Test #4	3,160	\$ 442,400	\$ 12,000	\$ 1,500,000	\$ 500,000	\$ 2,454,400	
1.9	HTS Primary Hot Gas Duct	3,320	\$ 464,800	\$ 30,000	\$ -	\$ -	\$ 494,800	\$ 10,637,200
1.9.1.2	Pri HG Duct TRL 5 to 6 Test # 1	2,000	\$ 280,000	\$ 18,000	\$ 2,100,000	\$ 1,000,000	\$ 3,398,000	
1.9.2.1	Pri HG Duct TRL 6 to 7	1,660	\$ 232,400	\$ 12,000	\$ 1,500,000	\$ 5,000,000	\$ 6,744,400	
1.10	HTS Secondary Gas Circulator	4,920	\$ 688,800	\$ 37,500	\$ -	\$ -	\$ 726,300	\$ 20,741,300
1.10.1.2	Sec Gas Cir TRL 4 to 5 Test # 2	2,360	\$ 330,400	\$ 15,000	\$ 2,250,000	\$ 5,000	\$ 2,600,400	
1.10.1.3	Sec Gas Cir TRL 4 to 5 Test # 3	1,560	\$ 218,400	\$ 9,000	\$ 975,000	\$ 10,000	\$ 1,212,400	
1.10.2.1	Sec Gas Cir TRL 5 to 6 Test # 1	1,760	\$ 246,400	\$ 6,000	\$ 750,000	\$ 2,600,000	\$ 3,602,400	
1.10.2.2	Sec Gas Cir TRL 5 to 6 Test # 2	2,060	\$ 288,400	\$ 7,500	\$ 900,000	\$ 10,400,000	\$ 11,595,900	
1.10.3.1	Sec Gas Cir TRL 6 to 7	1,760	\$ 246,400	\$ 7,500	\$ 750,000	\$ -	\$ 1,003,900	
1.11	HTS Hi Temp Iso Val TRL 6 to 7	760	\$ 106,400	\$ 3,000	\$ 525,000	\$ 1,000,000	\$ 1,634,400	\$ 1,634,400
1.12	HTS Compact IHX	11,500	\$ 1,610,000	\$ 45,000	\$ -	\$ -	\$ 1,655,000	\$ 11,513,600
1.12.1.1	HTS CIHX TRL 4 to 5 Test # 1	800	\$ 112,000	\$ 7,500	\$ 170,000	\$ 20,000	\$ 309,500	
1.12.1.2	HTS CIHX TRL 4 to 5 Test # 2	1,160	\$ 162,400	\$ 7,500	\$ 1,000,000	\$ 100,000	\$ 1,269,900	
1.12.2.1	HTS CIHX TRL 5 to 6 Test # 2	1,160	\$ 162,400	\$ 10,500	\$ 1,275,000	\$ 500,000	\$ 1,947,900	
1.12.3.1	HTS CIHX TRL 6 to 7 Test	2,920	\$ 408,800	\$ 22,500	\$ 2,400,000	\$ 3,500,000	\$ 6,331,300	
1.13	PCS Steam Generator	3,620	\$ 506,800	\$ 22,500	\$ -	\$ -	\$ 529,300	\$ 28,316,600
1.13.1.1	SG TRL 5 to 6 Test # 1	1,000	\$ 140,000	\$ 6,000	\$ 500,000	\$ 10,000	\$ 656,000	
1.13.2.1	SG TRL 6 to 7 Test # 1	1,000	\$ 140,000	\$ 6,000	\$ 800,000	\$ 10,000	\$ 956,000	
1.13.2.2	SG TRL 6 to 7 Test # 2	1,560	\$ 218,400	\$ 6,000	\$ 1,350,000	\$ 2,125,000	\$ 3,699,400	
1.13.2.3	SG TRL 6 to 7 Test # 3	1,560	\$ 218,400	\$ 7,500	\$ 1,000,000	\$ 21,250,000	\$ 22,475,900	
1.14	BOP Pri Loop Instr TRL 6 to 7	1,160	\$ 162,400	\$ 7,500	\$ 2,000,000	\$ 150,000	\$ 2,319,900	\$ 2,319,900
1.15	BOP Fuel Handling Mach	3,120	\$ 436,800	\$ 9,000	\$ -	\$ -	\$ 445,800	\$ 4,674,200
1.15.1.1	Fuel Hand TRL 6 to 7 Test # 1	1,200	\$ 168,000	\$ 6,000	\$ 300,000	\$ 100,000	\$ 574,000	
1.15.1.2	Fuel Hand TRL 6 to 7 Test # 2	1,200	\$ 168,000	\$ 6,000	\$ 300,000	\$ 100,000	\$ 574,000	
1.15.1.3	Fuel Hand TRL 6 to 7 Test # 3	1,200	\$ 168,000	\$ 6,000	\$ 300,000	\$ 10,000	\$ 484,000	
1.15.1.4	Fuel Hand TRL 6 to 7 Test # 4	1,360	\$ 190,400	\$ 6,000	\$ 400,000	\$ 2,000,000	\$ 2,596,400	
1.16	HTS IHX Material & Coatings	2,160	\$ 302,400	\$ 12,000	\$ -	\$ -	\$ 314,400	\$ 3,396,400
1.16.1.1	IHX Mat & Coatings TRL 3 to 4	1,000	\$ 140,000	\$ 3,000	\$ 675,000	\$ 25,000	\$ 843,000	
1.16.2.1	IHX Mat & Coatings TRL 4 to 5	1,000	\$ 140,000	\$ 4,500	\$ 1,000,000	\$ 100,000	\$ 1,244,500	
1.16.3.1	IHX Mat & Coatings TRL 5 to 6	1,000	\$ 140,000	\$ 4,500	\$ 750,000	\$ 100,000	\$ 994,500	
TOTALS		220,440	\$ 30,861,600	\$ 1,032,000	\$ 162,705,000	\$ 101,460,000	\$ 296,058,600	\$ 296,058,600

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.0		NGNP TDRM Test Management			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
This activity is to implement the TDRM testing that was identified in the Technology Development Road Mapping Report. This capture the overall Project Management activities that are common to all of these task					
The Project Management/Oversight activities establishes a core staff to oversee the performance the tests and includes: (1) Development and implementation of a Project Management Plan; (2) Review Procurement Packages and Contracts; (3) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contracts; (4) Review and approval of contractor invoices; (5) Development of Weekly/Monthly Status reports, invoices, attend periodic project meetings; (6) Selection, approval, and oversight of contractors; (7) Coordinate testing, review of test procedures, and analyze results. (8) Periodically validate TDRM data, cost, and schedule against the developing design data and revise as needed.					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		1800		\$252,000	
Principal Engineer		12000		\$1,680,000	
Sr Eng		960		\$134,400	
Quality Eng		5000		\$700,000	
Admin		12000		\$1,680,000	
Project Controls		12000		\$1,680,000	
Senior Subcontract Administrator		10000		\$1,400,000	
Total Labor		53760		\$7,526,400	
Travel				\$180,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$7,706,400	
10. Assumptions					
Overall TDRM Testing has 76 Month Duration					
Principle Engineer is TDRM Testing Task Leader Reporting to AREVA NGNP Project Manager					
Travel Based on 60 Trips for two people at \$3000/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT		2. Date of Preparation	
NGNP / TDRM TEST		11/8/2008	
3. WBS Number	4. WBS Element Title		
1.1	NHS Vessel System		
5. Index Line No.	6. Revision No.	7. Revision Date	
	Original		
8. Work Statement			
<p>The technology development needs for the vessel system are summarized as follows: (Test # 1) Collect available information on mod 9Cr1Mo steel – All of the information necessary to qualify this material for use at NGNP conditions may already exist in the European program. This data must be collected, reviewed and any data gaps identified. Limited testing may be required to fill identified data gaps. (Test # 2) Validate the RPV sealing device – Flexible metallic seals have been used routinely in light water reactors and gas reactors. However, the increased size of the vessel for NGNP warrants validation of the seals performance prior to installation in the NGNP. (Test # 3) Weld qualification – Although extensive work has been essentially completed on welding of mod 9Cr1Mo steel, final qualification of the welding process is required.</p>			
<p>The Project Management/Oversight activities to perform this test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Coordinate testing, review of test procedures, and analyze results.</p>			
9. Cost Content			
<u>Position</u>	<u>Hours</u>	<u>Cost</u>	
Project Mgr	0	\$0	
Principal Engineer	0	\$0	
Sr Eng	4000	\$560,000	
Eng	0	\$0	
Designer	0	\$0	
Project Controls	0	\$0	
Subcontract Administrator	160	\$22,400	
Total Labor	4160	\$582,400	
Travel		\$18,000	
Test Facility Cost			
Test Specimen Cost			
Totals		\$600,400	
10. Assumptions			
Overall NHS Vessel Test has 24 Month Duration			
Sr Eng NHS Vessel Test Task Lead			
Travel Based on 12 Trips at \$1500/Trip			

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.1.1.1		NHS Vessel System TRL 5 to 6 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to demonstrate that the NGNP Vessel System materials meet the minimum material requirements in performance of their function as the primary system boundary and to gather sufficient data to validate the down-selection of mod 9Cr1Mo steel. Material test data must be gathered for mod 9Cr1Mo and SA 508 grade 3. Extensive work has been completed in Europe under the RAPHAEL program for mod9Cr1Mo. Creep fatigue, creep rupture, and aging tests have all been completed. Some emissivity testing has been completed, but further work is needed to narrow the range of the data. If the NGNP program can access the data gathered from the work done there, the testing required will be reduced, saving time and money by eliminating duplicated effort. The test data that is required can be divided into the following 5 categories: (1) Irradiation tests on representative test coupons and toughness specimens; (2) Creep and creep fatigue testing; (3) Aging tests with cyclic loading; (4) Emissivity tests in air and He Environment; (4) Corrosion tests in He environment</p>					
<p>The activities to perform this test includes: (1) Collection, review, and gap analysis of existing test data; (1000 Hrs) (2) Develop additional data needs based on Gap analysis (500 Hrs); (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens; (160 Hrs) (4) Review and approval of test procedures and test reports (1000 Hrs) (5) Periodic trips to the test facility to witness test/review current status and progress (1000 Hrs) (6) Perform test and issue report (\$4.5M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr				\$0	
Principal Engineer		0		\$0	
Sr Eng		2500		\$350,000	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		3660		\$512,400	
Travel				\$18,000	
Test Facility Cost				\$4,050,000	
Test Specimen Cost				\$450,000	
Totals				\$5,030,400	
10. Assumptions					
Data Collection and Gap Analysis is performed by AREVA					
Test Duration is 24 Months					
Gap Analysis identifies Limited Supplemental Testing is Required					
Travel Based on 12 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.1.1.2		NHS Vessel System TRL 5 to 6 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to validate the performance of the metallic sealing device used to seal the RPV Upper Closure Head to the RPV Main Vessel. Although similar seals are used in pressurized water reactors, there are two differences that require validation of the seal performance. First, the diameter of the NGNP RPV is much larger than that of pressurized water reactors. Second, the seal will be required to seal against He rather than water.</p> <p>The activities to perform this test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for RPV Closure Head to Main Vessel metallic seals; (160 Hrs) (2) Review and approval of test procedures and test reports (500 Hrs) (3) Periodic trips to the test facility to witness test/review current status and progress (160 Hrs) (4) Perform test and issue report (\$36.9M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		660		\$92,400	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		820		\$114,800	
Travel				\$6,000	
Test Facility Cost				\$36,485,000	
Test Specimen Cost				\$400,000	
Totals				\$37,005,800	
10. Assumptions					
Test Duration is 7 Months					
Travel Based on 4 Trips at \$1500/Trip					
Assumed 1 set of O-rings \$100K, Assumed 4 Sets needed and Full Size Test Mock-up					
Total finished vessel weight		1,400,000 lb			
Raw material need is 1.6 finish		2,352,000 lb			
Cost of material is \$4.0 per lb for		\$9,408,000			
Cost to produce a finished product is 2.5 times material cost		\$23,520,000			
Total Cost Estimate for Mock Up Vessel included in Test Facility Cost \$32,928,000					

WORK BREAKDOWN STRUCTURE DICTIONARY		
WBS ELEMENT DEFINITION		
1. PROJECT TITLE/PARTICIPANT		2. Date of Preparation
NGNP / TDRM TEST		11/8/2008
3. WBS Number	4. WBS Element Title	
1.1.2.1	NHS Vessel System TRL 6 to 7 Test # 3	
5. Index Line No.	6. Revision No.	7. Revision Date
	Original	
8. Work Statement		
<p>Extensive work has been conducted on welding of mod 9Cr1Mo steel. Acceptable welding techniques have been developed and weld filler materials have been identified for welding thick sections. The objective of this test is to qualify the weld process for large representative-sized welds. Some of the welds for the NGNP vessel system will be field welds. These include welding of the RV together and connection of the RV to the CV's and the CV's to the IHX Vessels. Heat treatment of these welds could be difficult due to the geometrical constraints in the plant.</p> <p>The activities to perform this test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for the material coupons; (160 Hrs) (2) Review and approval of qualification procedures and reports (500 Hrs) (3) Periodic trips to the test facility to witness test/review current status and progress (240 Hrs) (4) Perform test and issue report (\$1.7M)</p>		
9. Cost Content		
<u>Position</u>	<u>Hours</u>	<u>Cost</u>
Project Mgr	0	\$0
Principal Engineer	0	\$0
Sr Eng	0	\$0
Eng	740	\$103,600
Designer	0	\$0
Admin	0	\$0
Subcontract Administrator	160	\$22,400
Total Labor	900	\$126,000
Travel		\$15,000
Test Facility Cost		\$1,725,000
Test Specimen Cost		\$10,000
Totals		\$1,876,000
10. Assumptions		
Test Duration is 23 Months		
Travel Based on 10 Trips at \$1500/Trip		
Assumed 10 weld coupons were needed		

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.2		NHS Reactor Vessel Internals			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of these test for The Reactor Vessel Internals include: Selection of a material design for the Lower Floor Blocks, qualification of a new graphite supply to replace the historical H451 graphite grade (Not under AREVA Scope), and selection and qualification of a composite design for those components which require such material. Specific selection and qualification activities for each composite material component will be developed for each such component due to the design dependent nature of composite material properties. In general required material testing conditions will include room temperature tests, operating temperature tests, and accident temperature tests in both air and helium atmospheres. In addition, some tests will also consider irradiation behavior. In order to fully qualify a single component, many thousands of samples will be required to meet statistical qualification criteria.</p>					
<p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Coordinate testing, review of test procedures, and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		7000		\$980,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		7500		\$1,050,000	
Travel				\$30,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$1,080,000	
10. Assumptions					
Test Duration is 44 Months					
Testing to move from TRL 6 to 7 is constrained by the completion of the design for each composite component					
Travel Based on 20 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.2.1.1		NHS Reactor Vessel Internals TRL 4 to 5 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test series is to develop and initially test a composite material for use in several reactor vessels internals components. Since the material properties for each composite component will be a strong function of the geometry of the final design of the component, this series of tests and development activities is only conducted to provide a reasonable expectation that the selected material and fiber architecture will eventually be able to successfully meet the material properties requirements when tested as a final component.</p>					
<p>The activities to perform this test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens; (160 Hrs) (2) Review and approval of test procedures and test reports (500 Hrs) (3) Periodic trips to the test facility to witness test/review current status and progress (160 Hrs) (4) Perform test and issue report (\$2.3M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		660		\$92,400	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		820		\$114,800	
Travel				\$6,000	
Test Facility Cost				\$10,000,000	
Test Specimen Cost				\$5,500,000	
Totals				\$15,620,800	
10. Assumptions					
Test Duration is 8 Months					
Testing to move from TRL 6 to 7 is constrained by the completion of the design for each composite component					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.2.3.1		NHS Reactor Vessel Internals TRL 6 to 7 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test series is to provide sufficient mechanical behavior information about the selected composite materials to adequately model their behavior in appropriate design calculations and to support codification of the material.					
The activities to perform this test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens; (500 Hrs) (2) Review and approval of test procedures and test reports (1500 Hrs) (3) Periodic trips to the test facility to witness test/review current status and progress (1500 Hrs) (4) Perform test and issue report (\$10M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		3000		\$420,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		3500		\$490,000	
Travel				\$21,000	
Test Facility Cost				\$30,000,000	
Test Specimen Cost				\$10,000,000	
Totals				\$40,511,000	
10. Assumptions					
Test Duration is 36 Months					
Testing to move from TRL 6 to 7 is constrained by the completion of the design for each composite component					
Travel Based on 14 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.2.3.2		NHS Reactor Vessel Internals TRL 6 to 7 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test series is to provide sufficient thermal-hydraulic data regarding the radial heat path from the core region to the reactor pressure vessel to support completion of required conduction cooldown analyses					
The activities to perform this test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens; (320 Hrs) (2) Review and approval of test procedures and test reports (1000 Hrs) (3) Periodic trips to the test facility to witness test/review current status and progress (1000 Hrs) (4) Perform test and issue report (\$4.5M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		2000		\$280,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		2320		\$324,800	
Travel				\$10,500	
Test Facility Cost				\$15,000,000	
Test Specimen Cost				\$6,000,000	
Totals				\$21,335,300	
10. Assumptions					
Test Duration is 15 Months					
Testing to move from TRL 6 to 7 is constrained by the completion of the design for each composite component					
Travel Based on 7 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.3		NHS Reactor Core			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of these test for these tests include: (Test # 1) Bypass flow – The bypass flow is a key parameter and is a complex value to determine. Bypass through the gaps between block columns and in the horizontal gap between the blocks within a column must be characterized. This must be done at cold and hot conditions with blocks that simulate both unirradiated and irradiated; conditions.(Test # 2) Thermo-mechanical performance – The stresses that the blocks will experience due to thermo-mechanical stresses may be close to the structural limits of the graphite material. Testing is needed to quantify the stresses that will be generated in the block during operation; and (Test # 3) Structural performance of core blocks –It must be demonstrated that the blocks will not be damaged during loading and unloading maneuvers and that the alignment pins will survive stressed induced from seismic loads.</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Coordinate testing, review of test procedures, and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		2400		\$336,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		2720		\$380,800	
Travel				\$10,500	
Test Facility Cost					
Test Specimen Cost					
Totals				\$391,300	
10. Assumptions					
Test Duration is 15 Months					
Travel Based on 7 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.3.1.1		NHS Reactor Core Design Features TRL 6 to 7 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to determine the bypass flow behavior of the coolant within the core structure and establish the ranges of bypass flow expected in the NGNP. The results of the test will be used to validate the thermal-hydraulic design codes used to establish the core performance of the initial and subsequent core loadings.					
The activities to perform this test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens; (160 Hrs) (2) Review and approval of test procedures and test reports (600 Hrs) (3) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (4) Perform test and issue report (\$3M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		800		\$112,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		960		\$134,400	
Travel				\$10,500	
Test Facility Cost				\$2,250,000	
Test Specimen Cost				\$750,000	
Totals				\$3,144,900	
10. Assumptions					
Test Duration is 13 Months					
Same Test Engineer will follow all three Core Design test					
Travel Based on 7 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.3.1.2		NHS Reactor Core Design Features TRL 6 to 7 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to determine the thermo-mechanical behavior of the prismatic core blocks to be used in the NGNP. The heat and stress distributions within a core block for both symmetric and asymmetric heating profiles will be investigated. The results of these tests will be used to verify that material property limits of the graphite will not be violated and to validate the thermo-mechanical design codes used to establish the core performance of the initial and subsequent core loadings.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (600 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Perform test and issue report (\$12.5M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		800		\$112,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		800		\$112,000	
Travel				\$10,500	
Test Facility Cost				\$9,250,000	
Test Specimen Cost				\$3,250,000	
Totals				\$12,622,500	
10. Assumptions					
Test Duration is 15 Months					
Same Test Engineer will follow all three Core Design test					
Travel Based on 7 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.3.1.3		NHS Reactor Core Design Features TRL 6 to 7 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this testing is to determine the structural behavior of the prismatic core blocks to be used in the NGNP. There are two main concerns: 1) Potential block damage during loading and unloading; 2) Survival of alignment pins during seismic events. The results of these tests will be used to verify that the block design is sufficiently robust that damage to the blocks will not occur during routine maneuvers and that the overall core geometry will not be disrupted during a seismic event.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (600 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Perform test and issue report (\$7.5M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		800		\$112,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		800		\$112,000	
Travel				\$6,000	
Test Facility Cost				\$5,625,000	
Test Specimen Cost				\$1,875,000	
Totals				<u>\$7,618,000</u>	
10. Assumptions					
Test Duration is 9 Months					
Same Test Engineer will follow all three Core Design test					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.4		NHS Neutron Control System			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objectives of these test required to mature the neutron control technology are as follows: (1) Modeling to define maximum normal and off-normal temperatures; (2) Design analyses to determine Alloy 800H performance envelope in NGNP temperature conditions; (3) Separate effects testing for C/C and SiC/SiC base materials and composites to obtain data for analyses; (4) Design analyses for C/C and SiC/SiC composite components; (5) Further development for selected material to demonstrate control rod elements; (6) Further actions are required to develop a suitable CRDM cable which include establishing design criteria and perform tests for candidate materials at reactor operating conditions.</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Coordinate testing, review of test procedures, and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		12000		\$1,680,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		12500		\$1,750,000	
Travel				\$45,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$1,795,000	
10. Assumptions					
Test Duration is 74 Months					
Travel Based on 30 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.4.1.1		NHS Neutron Control System TRL 4 to 5 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objectives of these tests are to develop and demonstrate the control rod canisters and articulating connector for the NGNP Control Rod Equipment, the following activities and tests must be conducted: (1) Perform modeling of the reactor to define the maximum normal and off-normal temperatures for the operating control rods. (2) Perform design analyses for Alloy 800H control rods to define their performance envelope, including exposure to off-normal conditions. (3) Conduct limited testing for C/C and SiC/SiC composites to obtain the necessary data to support design analyses. (4) Perform conceptual design and analyses for C/C and/or SiC/SiC composite control rods. (5) Survey potential component manufacturers to assess availability and costs for control rods produced from each material. (6) Further develop and demonstrate control rod elements for the selected material.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (3500 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (2100 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (500 Hrs); (4) Perform test and issue report (\$2.4M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		5600		\$784,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		6100		\$854,000	
Travel				\$22,500	
Test Facility Cost				\$1,900,000	
Test Specimen Cost				\$500,000	
Totals				\$3,276,500	
10. Assumptions					
Test Duration is 35 Months					
Travel Based on 15 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.4.1.2		NHS Neutron Control System TRL 4 to 5 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objectives of these tests are to develop and demonstrate guide tubes for control rods, the following activities and tests must be conducted: (1) Modeling to define the maximum temperatures for guide tubes during off-normal conditions. (2) Perform design analyses for Alloy 800H guide tubes to define their performance envelope, including exposure to accident conditions. (3) If C/C composites are selected, further develop and demonstrate guide tubes including: (a) Conduct limited testing for C/C composites to obtain the necessary data to support conceptual design analyses; (b) Preliminary design and analysis for guide tubes.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (3500 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (2100 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (500 Hrs); (4) Perform test and issue report (\$2.8M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		5600		\$784,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		6100		\$854,000	
Travel				\$22,500	
Test Facility Cost				\$2,600,000	
Test Specimen Cost				\$200,000	
Totals				\$3,676,500	
10. Assumptions					
Test Duration is 35 Months					
Travel Based on 15 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.4.1.3		NHS Neutron Control System TRL 4 to 5 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objectives of these tests are to evaluate candidate materials and select a cable material for the control rod drive mechanism, the following activities and tests must be performed: (1) Establish design criteria and selected candidate cable materials; (2) Perform testing of candidate materials to determine high-temperature strength, creep behavior and environmental stability; (3) Perform testing of candidate materials to assess irradiation effects on high-temperature strength, creep and environmental stability					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (2500 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (700 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (320 Hrs); (4) Perform test and issue report (\$1.6M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		3200		\$448,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		3520		\$492,800	
Travel				\$15,000	
Test Facility Cost				\$1,500,000	
Test Specimen Cost				\$80,000	
Totals				<u>\$2,087,800</u>	
10. Assumptions					
Test Duration is 20 Months					
Travel Based on 10 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT		2. Date of Preparation	
NGNP / TDRM TEST		11/8/2008	
3. WBS Number		4. WBS Element Title	
1.4.2.1&2		NHS Neutron Control System TRL 5 to 6 Test # 1	
5. Index Line No.		6. Revision No.	7. Revision Date
		Original	
8. Work Statement			
The objectives of these test are to develop and demonstrate the NGNP Control Rod Equipment including: (1) Development and demonstration of control rod elements (canister and connectors). (2) Development and demonstration of guide tubes			
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (3400 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (1000 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (320 Hrs); (4) Perform test and issue report (\$3.1M)			
9. Cost Content			
<u>Position</u>		<u>Hours</u>	<u>Cost</u>
Project Mgr		0	\$0
Principal Engineer		0	\$0
Sr Eng		0	\$0
Eng		4400	\$616,000
Designer		0	\$0
Admin		0	\$0
Subcontract Administrator		320	\$44,800
Total Labor		4720	\$660,800
Travel			\$18,000
Test Facility Cost			\$2,100,000
Test Specimen Cost			\$1,000,000
Totals			\$3,778,800
10. Assumptions			
Test Duration is 28 Months			
Travel Based on 12 Trips at \$1500/Trip			

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.4.3.1		NHS Neutron Control System TRL 6 to 7 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objectives of these test are to qualify the Control Rod Equipment for use in the NGNP reactor, the following activities and tests must be conducted: (1) Fabricate and test control rod elements to verify design (loads, temperature, helium atmosphere); (2) Fabricate, test and qualify Control Rod Equipment under anticipated normal and off-normal conditions.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1500 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (700 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$1M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		2200		\$308,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		2360		\$330,400	
Travel				\$10,500	
Test Facility Cost				\$1,000,000	
Test Specimen Cost					
Totals				<u>\$1,340,900</u>	
10. Assumptions					
Test Duration is 14 Months					
Travel Based on 7 Trips at \$1500/Trip					
Assumed Test Specimen from preceding test is used					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.5		NHS Reactor Cavity Cooling System			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objectives of these test are to characterize the emissivity of both the RPV and RCCS panel materials over the range of conditions experienced during normal and accident operation. Any possible degradation of the emissivity over time or due to particulate in the reactor cavity must also be assessed. Perform analytical modeling and possible validation testing of natural convection within the reactor cavity and within the tube panels, piping and the water storage tank. Perform analytical modeling and possible validation testing of the thermo-mechanical performance of the RCCS cooler panels is important for defining the lifetime of the RCCS.</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Coordinate testing, review of test procedures, and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		3500		\$490,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		3820		\$534,800	
Travel				\$15,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$549,800	
10. Assumptions					
Test Duration is 22 Months					
Travel Based on 10 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.5.1.1		NHS Reactor Cavity Cooling System TRL 5 to 6 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to determine the long term emissivity behavior of the NGNP Reactor Pressure Vessel (RPV) and Reactor Cavity Cooling System (RCCS) materials, since this parameter is critical to the thermal design of the RCCS. The results of these tests will establish the guidelines used for the analytical design of the RCCS components.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (700 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (100 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$775K)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		800		\$112,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		960		\$134,400	
Travel				\$6,000	
Test Facility Cost				\$675,000	
Test Specimen Cost				\$100,000	
Totals				\$915,400	
10. Assumptions					
Test Duration is 9 Months					
Same Test Engineer will follow both TRL 5 to 6 Test					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.5.1.2		NHS Reactor Cavity Cooling System TRL 5 to 6 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to determine the effects of particulate, dust or steam in the reactor cavity on radiation heat transfer. There are two main concerns with particulates: (1) The particulate can scatter radiant energy and act as a participating medium, and (2) The particles may plate out on the cooler surface of the RCCS panels reducing the emissivity of the panels. The testing must establish whether these concerns are justifiable and characterize the overall effect on the heat transfer from the RPV to the RCCS.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (800 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (160 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$1M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		960		\$134,400	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1120		\$156,800	
Travel				\$7,500	
Test Facility Cost				\$825,000	
Test Specimen Cost				\$200,000	
Totals				\$1,189,300	
10. Assumptions					
Test Duration is 11 Months					
Same Test Engineer will follow both TRL 5 to 6 Test					
Travel Based on 5 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.5.2.4		NHS Reactor Cavity Cooling System TRL 6 to 7 Test # 4			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to validate the overall integrated performance of the RCCS. While the general phenomena involved in the heat removal path can be calculated analytically piecewise it is necessary that the entire system as a whole performs in an acceptable manner.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1200 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (500 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$2M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1700		\$238,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1860		\$260,400	
Travel				\$7,500	
Test Facility Cost				\$2,500,000	
Test Specimen Cost				\$1,000,000	
Totals				\$3,767,900	
10. Assumptions					
Test Duration is 11 Months					
Same Test Engineer will follow both TRL 5 to 6 Test					
Travel Based on 5 Trips at \$1500/Trip					

WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6		HTS Primary Gas Circulator			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The main items requiring further technology development related to the Primary Gas Circulator are as follows: (1) Characterization of Haynes Alloy 718, (2) Fabrication techniques of the impeller using Haynes Alloy 718 (forming, welding, etc.) will have to be developed and verified for an impeller fabricated of this material, (3) High voltage electrical penetrations and motor windings design and confirmatory testing are required for high voltage applications in a helium atmosphere, (4) Verification of circulator performance is necessary due to the increased scale of the circulator from previously employed devices.					
The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Coordinate testing, review of test procedures, and analyze results.					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		5000		\$700,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		5500		\$770,000	
Travel				\$45,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$815,000	
10. Assumptions					
Test Duration is 63 Months					
Travel Based on 30 Trips at \$1500/Trip					
The same person will follow the Primary and Secondary Circulator Test since most are done in pallel for both components					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6.1.2		HTS Primary Gas Circulator TRL 4 to 5 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to measure material properties of Haynes Alloy 718 including fatigue strength, ductility, and corrosion rates over the range of expected design temperatures (350°C to 550°C). Higher temperature tests to monitor behavior during transients of the reactor may also be conducted. This data will be used to assess the design and operating limits of the material for the circulator impeller. For example, creep fatigue endurance data shall be sufficient to estimate the expected design life.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1400 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (800 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (2.3M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		2200		\$308,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		2360		\$330,400	
Travel				\$15,000	
Test Facility Cost				\$2,250,000	
Test Specimen Cost				\$15,000	
Totals				\$2,610,400	
10. Assumptions					
Test Duration is 24 Months					
Same Test engineer will follow all three TRL 4 to 5 tests					
Travel Based on 10 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6.1.3		HTS Primary Gas Circulator TRL 4 to 5 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to demonstrate the manufacturing processes for the impeller fabricated from Haynes Alloy 718. Testing will include demonstrating and optimizing forming and welding processes. Successful completion of this test will provide assurance that the impeller can be manufactured in compliance with the specifications for the overall assembly. The processes include forming, assembling and welding the impeller sections. These tests are necessary to validate the capability for manufacturing both individual impeller parts and final assembly.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1200 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$1M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1400		\$196,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1560		\$218,400	
Travel				\$9,000	
Test Facility Cost				\$975,000	
Test Specimen Cost				\$15,000	
Totals				\$1,217,400	
10. Assumptions					
Test Duration is 13 Months					
Same Test engineer will follow all three TRL 4 to 5 tests					
Travel Based on 6 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6.2.1		HTS Primary Gas Circulator TRL 5 to 6 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to validate the performance of candidate electrical high voltage motor and bearing power penetrations in helium at the most severe combinations of pressure, temperature and depressurization.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (220 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (80 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$1.25M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		300		\$42,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		460		\$64,400	
Travel				\$3,000	
Test Facility Cost				\$600,000	
Test Specimen Cost				\$650,000	
Totals				\$1,317,400	
10. Assumptions					
Test Duration is 6 Months					
Same Test engineer will follow all four TRL 5 to 6 tests					
Travel Based on 2 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6.2.2		HTS Primary Gas Circulator TRL 5 to 6 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to verify that candidate motor windings perform acceptably in helium at the most severe combinations of pressure, temperature and depressurization.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (220 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (80 Hrs); (3) Perform test and issue report (\$1.9M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		300		\$42,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		300		\$42,000	
Travel				\$4,500	
Test Facility Cost				\$600,000	
Test Specimen Cost				\$1,300,000	
Totals				<u>\$1,946,500</u>	
10. Assumptions					
Test Duration is 13 Months					
Same Test engineer will follow all four TRL 5 to 6 tests					
Travel Based on 3 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6.2.3		HTS Primary Gas Circulator TRL 5 to 6 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to demonstrate the performance of the magnetic bearings as part of the integrated rotating equipment assembly (motor, bearings, and rotor) over the full range of operating conditions. The test results will be used to revise the bearing and rotor design if resonant vibration occurs. A second objective is to demonstrate that state of the art inverters and input power transformer rectifiers can operate at the frequencies required to control the motor without having an adverse impact on the supply currents.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1200 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (300 Hrs); (3) Perform test and issue report (\$1.9M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1500		\$210,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1500		\$210,000	
Travel				\$9,000	
Test Facility Cost				\$1,200,000	
Test Specimen Cost				\$650,000	
Totals				\$2,069,000	
10. Assumptions					
Test Duration is 16 Months					
Same Test engineer will follow all four TRL 5 to 6 tests					
Travel Based on 6 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6.2.4		HTS Primary Gas Circulator TRL 5 to 6 Test # 4			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to demonstrate the behavior of the assembled circulator, examining and characterizing the key aspects of the unit while the unit is running in air at ambient temperature and pressure. The circulator performance curves will be generated during this test to confirm the design and operation of the circulator. Leakage rates of the He from the unit will be measured during static testing of the circulator. The final test will be NDE of the system as it is dismantled to monitor clearances and individual measurement of the component parts to monitor changes in physical dimensions.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1200 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs); (3) Perform test and issue report (\$11.3M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1400		\$196,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1560		\$218,400	
Travel				\$9,000	
Test Facility Cost				\$900,000	
Test Specimen Cost				\$10,400,000	
Totals				\$11,527,400	
10. Assumptions					
Test Duration is 12 Months					
Same Test engineer will follow all four TRL 5 to 6 tests					
Travel Based on 6 Trips at \$1500/Trip					
Full Size Circulator is used for the test and components from the previous tests are used					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.6.3.1		HTS Primary Gas Circulator TRL 6 to 7 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to demonstrate integrated operation of circulator assembly [housing and cooling system, impeller and barrier plate, electric motor and power supply, bearings, rotor, power supply, and housing] under both start-up (100°C and 0.1 MPa), normal (490°C and 5.0 MPa) and transient conditions using air. Impeller and diffuser aerodynamic performance and blower acoustic frequency response of the final design in air at design pressures will be characterized. Confirmation of the performance and design of the individual components of the circulator will be obtained. Similarity laws will be used to predict the performance of the circulator in He based on the test results.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1300 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (400 Hrs); (3) Perform test and issue report (\$900K)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1700		\$238,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator				\$0	
Total Labor		1700		\$238,000	
Travel				\$9,000	
Test Facility Cost				\$900,000	
Test Specimen Cost					
Totals				\$1,147,000	
10. Assumptions					
Test Duration is 12 Months					
Travel Based on 6 Trips at \$1500/Trip					
Assumed Test Specimen from previous test is used					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.7		HTS High Temperature Flapper Valve TRL 6 to 7			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
To reach the next TRL Level tests will be performed that initially test the operation of the valve in air at standard temperature and pressure (STP) followed by a demonstration of the valve operation under simulated plant conditions. These integrated tests will cover reactor start-up conditions, steady state conditions and reactor shut down and should ideally be conducted while the valve is connected to the circulator to ensure that no interference of the circulator operation occurs during valve operation. All of the proposed testing is manufacturer's testing that are normally performed by circulator vendors.					
The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		500		\$70,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		660		\$92,400	
Travel				\$4,500	
Test Facility Cost					
Test Specimen Cost				\$1,000,000	
Totals				\$1,096,900	
10. Assumptions					
Test Duration is 12 Months					
Travel Based on 3 Trips at \$1500/Trip					
Test Facility Cost Captured in Circulator Test Details					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.8		HTS Helical Tube IHX			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The conceptual design studies baseline for an indirect steam cycle configuration of the NGNP proposed by AREVA utilizes two helical tube intermediate heat exchangers (IHX) to transfer the heat energy from the primary to secondary coolant in the Heat Transport System (HTS). The fundamental difference between the NGNP helical tube IHX design and that of previous designs from Germany in the 1980s is the power handling capability of 290 MWth for NGNP versus the 125 MWth capability tested in Germany. Some of the parameters that must be characterized are thermal effectiveness, thermo-mechanical performance, material properties, manufacturability of the design, and long term operation at elevated temperatures (900 °C).</p>					
<p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		7600		\$1,064,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		7920		\$1,108,800	
Travel				\$30,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$1,138,800	
10. Assumptions					
Test Duration is 48 Months					
Travel Based on 20 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
		HTS Helical Tube IHX TRL 6 to 7 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
1.8.1.3		Original			
8. Work Statement					
This is a manufacturing development effort to qualify a hot header manufacturing process, a tube bundle assembly process and the welding techniques necessary to fabricate a helical tube IHX of the scale required for NGNP.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (3000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (1000 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (500 Hrs); (4) Perform test and issue report (\$7.1M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		4000		\$560,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		4500		\$630,000	
Travel				\$18,000	
Test Facility Cost				\$2,100,000	
Test Specimen Cost				\$5,000,000	
Totals				\$7,748,000	
10. Assumptions					
Test Duration is 28 Months					
Same Test Engineer will follow all the Helical Tube IHX Test					
Travel Based on 12 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.8.1.2		HTS Helical Tube IHX TRL 6 to 7 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to demonstrate an acceptable tube to tube support connection that limits the amount of tube friction.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (400 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (80 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$2.7M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		480		\$67,200	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		640		\$89,600	
Travel				\$1,500	
Test Facility Cost				\$225,000	
Test Specimen Cost				\$500,000	
Totals				\$816,100	
10. Assumptions					
Test Duration is 3 Months					
Same Test Engineer will follow all the Helical Tube IHX Test					
Travel Based on 1 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.8.1.4		HTS Helical Tube IHX TRL 6 to 7 Test # 4			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to demonstrate the performance of the unit under typical operating conditions and measure the effectiveness and durability of the unit. The thermal-hydraulic and thermo-mechanical performance, as well as dust susceptibility, of the IHX will be determined to support validation of analytical design modeling and predictions. This test must be an integrated test with the primary hot gas duct and include not just the tube bundle but the associated insulation, supports, baffles, shroud, hot duct connections and vessel.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (2000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (1000 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$26.5M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		3000		\$420,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		3160		\$442,400	
Travel				\$12,000	
Test Facility Cost				\$1,500,000	
Test Specimen Cost				\$500,000	
Totals				\$2,454,400	
10. Assumptions					
Test Duration is 19 Months					
Same Test Engineer will follow all the Helical Tube IHX Test					
Travel Based on 8 Trips at \$1500/Trip					
Assumed 1/2 size IHX is used for the test					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.9		HTS Primary Hot Gas Duct			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>In order to be ready to fabricate a production hot gas duct unit for the NGNP the following actions are required: (1) Develop and qualify manufacturing processes to build the components of the hot gas ducts as well as to assemble the unit. These processes include manufacturing of the ceramic liner and metallic support tube as well as assembly of the duct. (2) Analytical performance assessment calculations are necessary to assess the thermal-hydraulic and structural performance of the hot duct. Some of the items to be assessed are the heat transfer through the duct wall, temperature profiles within the hot duct during transients, structural performance during a depressurization, and overall lifetime predictions. (3) Engineering scale demonstration is necessary to validate the analytical performance assessments and demonstrate the integrated design in representative environment and conditions.</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		3000		\$420,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		3320		\$464,800	
Travel				\$30,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$494,800	
10. Assumptions					
Test Duration is 47 Months					
Same Test Engineer will follow all the Helical Tube IHX Test					
Travel Based on 20 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.9.1.2		HTS Primary Hot Gas Duct TRL 5 to 6 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
This is a manufacturing development effort to qualify the manufacturing processes for the composite ceramic (C-C) liner and the assembly of the PHGD.					
The activities to perform this test includes: (1) Review of manufacturing and design documents (1500 Hrs) (2) Periodic trips to the test facility to review current status and progress (500 Hrs) (3) Perform qualification, assemble HC Duct and supply associated documentation (\$2.6M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		2000		\$280,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		2000		\$280,000	
Travel				\$18,000	
Test Facility Cost				\$2,100,000	
Test Specimen Cost				\$1,000,000	
Totals				\$3,398,000	
10. Assumptions					
Test Duration is 28 Months					
Same Test Engineer will follow all the Primary Hot Gas Duct Test					
Travel Based on 12 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.9.2.1		HTS Primary Hot Gas Duct TRL 6 to 7			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to demonstrate the performance of the hot gas duct under typical operating conditions and measure the effectiveness and durability of the unit. The thermal-hydraulic and thermo-mechanical performance will be determined to support validation of analytical design modeling and predictions. This test must be an integrated test with the helical tube IHX.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (500 Hrs) (3) Perform test and issue report (\$17.1M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1500		\$210,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1660		\$232,400	
Travel				\$12,000	
Test Facility Cost				\$1,500,000	
Test Specimen Cost				\$5,000,000	
Totals				<u>\$6,744,400</u>	
10. Assumptions					
Test Duration 19 Months					
Same Test Engineer will follow all the Primary Gas Circulator Tests					
Travel Based on 8 Trips at \$1500/Trip					
Assumed Full size duct is used for test					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.10		HTS Secondary Gas Circulator			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objectives of the Secondary Gas Circulator test include: (1) Characterization of Haynes Alloy 718 for the impeller due to its excellent creep and fatigue properties over the temperature range and stresses expected to be encountered in the NGNP configuration. (2) Fabrication techniques of the impeller using Haynes Alloy 718 will have to be developed and verified for an impeller fabricated of this material. (3) Development of He:Air seal is necessary to assure a low helium leak rate from the secondary system to the environment. (4) Verification of circulator performance is necessary due to the increased scale of the circulator from previously employed devices.</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		4600		\$644,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		4920		\$688,800	
Travel				\$37,500	
Test Facility Cost					
Test Specimen Cost					
Totals				\$726,300	
10. Assumptions					
Test Duration 58 Months					
Travel Based on 25 Trips at \$1500/Trip					
The same person will follow the Primary and Secondary Circulator Test since most are done in pallellel for both components					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.10.1.2		HTS Secondary Gas Circulator TRL 4 to 5 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to measure material properties of Haynes Alloy 718 including fatigue strength, ductility, and corrosion rates over the range of expected design temperatures (350°C to 550°C). Higher temperature tests to monitor behavior during transients of the reactor may also be conducted. This data will be used to assess the design and operating limits of the material for the circulator impeller. For example, creep fatigue endurance data shall be sufficient to estimate the expected design life.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1400 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (800 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$2.3M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		2200		\$308,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		2360		\$330,400	
Travel				\$15,000	
Test Facility Cost				\$2,250,000	
Test Specimen Cost				\$5,000	
Totals				\$2,600,400	
10. Assumptions					
Test Duration 28 Months					
Test Done in Parallel with Primary Gas Circulator					
Same Test Engineer will follow all Secondary Gas Circulator Test					
Travel Based on 12 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.10.1.3		HTS Secondary Gas Circulator TRL 4 to 5 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to demonstrate the manufacturing processes for the impeller fabricated from Haynes Alloy 718. Testing will include demonstrating and optimizing forming and welding processes. Successful completion of this test will provide assurance that the impeller can be manufactured in compliance with the specifications for the overall assembly. The processes include forming, assembling and welding the impeller sections. These tests are necessary to validate the capability for manufacturing both individual impeller parts and final assembly.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1200 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract for test specimens (160 Hrs); (4) Perform test and issue report (\$1M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1400		\$196,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1560		\$218,400	
Travel				\$9,000	
Test Facility Cost				\$975,000	
Test Specimen Cost				\$10,000	
Totals				\$1,212,400	
10. Assumptions					
Test Duration 28 Months					
Test Done in Parallel with Primary Gas Circulator					
Same Test Engineer will follow all Secondary Gas Circulator Test					
Travel Based on 12 Trips at \$1500/Trip					

WORK BREAKDOWN STRUCTURE DICTIONARY		
WBS ELEMENT DEFINITION		
1. PROJECT TITLE/PARTICIPANT		2. Date of Preparation
NGNP / TDRM TEST		11/8/2008
3. WBS Number	4. WBS Element Title	
1.10.2.1	HTS Secondary Gas Circulator TRL 5 to 6 Test # 1	
5. Index Line No.	6. Revision No.	7. Revision Date
	Original	
8. Work Statement		
<p>The objective of this test is to demonstrate the performance of the magnetic bearings as part of the rotating equipment assembly (motor, bearings, rotor, and impeller) over the full range of operating conditions. The accuracy of the calculated natural frequencies and critical speed of the impeller will be determined and the adequacy of design margins will be evaluated. The test results will be used to revise the bearing and rotor design if resonant vibration occurs. A second objective is to demonstrate that state of the art inverters and input power transformer rectifiers can operate at the frequencies required to control the motor without having an adverse impact on the supply currents.</p>		
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (600 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$3.3M)</p>		
9. Cost Content		
<u>Position</u>	<u>Hours</u>	<u>Cost</u>
Project Mgr	0	\$0
Principal Engineer	0	\$0
Sr Eng	0	\$0
Eng	1600	\$224,000
Designer	0	\$0
Admin	0	\$0
Subcontract Administrator	160	\$22,400
Total Labor	1760	\$246,400
Travel		\$6,000
Test Facility Cost		\$750,000
Test Specimen Cost		\$2,600,000
Totals		\$3,602,400
10. Assumptions		
Test Duration 10 Months		
Same Test Engineer will follow all Secondary Gas Circulator Tests		
Travel Based on 4 Trips at \$1500/Trip		
Test Done in Parallel with Primary Gas Circulator		

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.10.2.2		HTS Secondary Gas Circulator TRL 5 to 6 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to demonstrate the behavior of the assembled circulator, examining and characterizing the following key aspects of the unit while the unit is running in air at ambient temperature and pressure. The circulator performance curves will be generated during this test to confirm the design and operation of the circulator. Static testing of the circulator using He will be conducted to measure leakage rates of gas from the housing and through the rotor seal. The final test will be NDE of the system as it is dismantled to monitor clearances and individual measurement of the component parts to monitor changes in physical dimensions. Particular attention will be given to the motor housing and rotor seal.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1300 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (600 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$11.3M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1900		\$266,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		2060		\$288,400	
Travel				\$7,500	
Test Facility Cost				\$900,000	
Test Specimen Cost				\$10,400,000	
Totals				\$11,595,900	
10. Assumptions					
Test Duration 12 Months					
Same Test Engineer will follow all Secondary Gas Circulator Tests					
Travel Based on 5 Trips at \$1500/Trip					
Assumed full size circulator used for test and components used from previous tests					
Test Done in Parallel with Primary Gas Circulator					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.10.3.1		HTS Secondary Gas Circulator TRL 6 to 7			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>A single integrated test of the gas circulator assembled with the circulator shut-off valve and a mock-up of the secondary heat transport system interface in high temperature air is required to validate the circulator design and operation. The circulator must start-up under the load of the shut-off valve while operating at low pressure and temperature and operate efficiently over a wide range of flow conditions. The performance of the components near the limit of their design envelope must be confirmed.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1200 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (400 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$750K)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1600		\$224,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1760		\$246,400	
Travel				\$7,500	
Test Facility Cost				\$750,000	
Test Specimen Cost					
Totals				\$1,003,900	
10. Assumptions					
Test Duration 10 Months					
Same Test Engineer will follow all Secondary Gas Circulator Tests					
Travel Based on 5 Trips at \$1500/Trip					
Assumed Test Specimen from previous test used					
Test Done in Parallel with Primary Gas Circulator					

WORK BREAKDOWN STRUCTURE DICTIONARY		
WBS ELEMENT DEFINITION		
1. PROJECT TITLE/PARTICIPANT		2. Date of Preparation
NGNP / TDRM TEST		11/8/2008
3. WBS Number	4. WBS Element Title	
1.11	HTS High Temperature Isolation Valve TRL 6 to 7	
5. Index Line No.	6. Revision No.	7. Revision Date
	Original	
8. Work Statement		
The objective of this test is to demonstrate that the valve is suitable for NGNP service conditions and will meet all specified functional and operational requirements, such as pressure drop, leak rate, and the open/close cycle time for the life of the plant.		
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (500 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (100 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$1.5M)		
9. Cost Content		
<u>Position</u>	<u>Hours</u>	<u>Cost</u>
Project Mgr	0	\$0
Principal Engineer	0	\$0
Sr Eng	0	\$0
Eng	600	\$84,000
Designer	0	\$0
Admin	0	\$0
Subcontract Administrator	160	\$22,400
Total Labor	760	\$106,400
Travel		\$3,000
Test Facility Cost		\$525,000
Test Specimen Cost		\$1,000,000
Totals		\$1,634,400
10. Assumptions		
Test Duration 7 Months		
Travel Based on 2 Trips at \$1500/Trip		

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.12		HTS Compact IHX			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>In order to be ready to fabricate a production IHX unit for NGNP the following actions are required: (1) Characterization and codification of Inconel Alloy 617. (2) Determine if corrosion resistant coating is needed at temperatures above 750°C. (3) Manufacturability processes must be developed and qualified to stamp and weld the plates that form the heat exchanger cores as well as assembling the cores into an integrated IHX unit. (4) Experimental, Pilot, and engineering scale demonstration is required to establish the basic thermal hydraulic and thermo-mechanical performance of the basic heat exchanger core as well as establish effects of integration with the secondary header piping.</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		11000		\$1,540,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		500		\$70,000	
Total Labor		11500		\$1,610,000	
Travel				\$45,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$1,655,000	
10. Assumptions					
Test Duration 71 Months					
Travel Based on 30 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.12.1.1		HTS Compact IHX TRL 4 to 5 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
To develop and qualify the manufacturing process for a PSHE core made from Inconel Alloy 617 the following engineering tests must be conducted. (1) Qualify a stamping process for Alloy 617 plates, (2) Qualify a welding process for welding of plates, (3) Develop an NDE method for inspection of the welds					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (600 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$190K)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		800		\$112,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		800		\$112,000	
Travel				\$7,500	
Test Facility Cost				\$170,000	
Test Specimen Cost				\$20,000	
Totals				\$309,500	
10. Assumptions					
Test Duration 10 Months					
Travel Based on 5 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.12.1.2		HTS Compact IHX TRL 4 to 5 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to determine the thermal-hydraulic and thermo-mechanical performance of the PSHE core, which will be used to create analytical models that will be used to predict the performance of a larger scale unit.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (800 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$2M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1160		\$162,400	
Travel				\$7,500	
Test Facility Cost				\$1,000,000	
Test Specimen Cost				\$100,000	
Totals				\$1,269,900	
10. Assumptions					
Test Duration 13 Months					
Travel Based on 5 Trips at \$1500/Trip					
Assumed 1/50 scale of CIHX used for test					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.12.2.1		HTS Compact IHX TRL 5 to 6 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to validate the analytical models used in the design of the compact IHX and determine the effects of integrating the secondary header pipes on the thermal-hydraulic and structural performance of the heat exchanger core. Dust susceptibility of the heat exchanger core design will be addressed as well. All of these tests will be conducted in helium.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$11.3M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1160		\$162,400	
Travel				\$10,500	
Test Facility Cost				\$1,275,000	
Test Specimen Cost				\$500,000	
Totals				\$1,947,900	
10. Assumptions					
Test Duration 17 Months					
Travel Based on 7 Trips at \$1500/Trip					
Assumed 1/5 scale of the CIHX is used for the test					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.12.3.1		HTS Compact IHX TRL 6 to 7			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to determine the thermal-hydraulic and thermo-mechanical performance of the IHX to confirm performance of the final compact IHX design and validate the analytical design models and codes.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (2000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (600 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (320 Hrs); (4) Perform test and issue report (\$27.4M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		2600		\$364,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		320		\$44,800	
Total Labor		2920		\$408,800	
Travel				\$22,500	
Test Facility Cost				\$2,400,000	
Test Specimen Cost				\$3,500,000	
Totals				\$6,331,300	
10. Assumptions					
Test Duration 33 Months					
Travel Based on 15 Trips at \$1500/Trip					
Assumed 1/2 size CIHX is used for test					

WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION

WORK BREAKDOWN STRUCTURE DICTIONARY		
WBS ELEMENT DEFINITION		
1. PROJECT TITLE/PARTICIPANT		2. Date of Preparation
NGNP / TDRM TEST		11/8/2008
3. WBS Number	4. WBS Element Title	
1.13	Power Conversion System Steam Generator	
5. Index Line No.	6. Revision No.	7. Revision Date
	Original	
8. Work Statement		
<p>There are a total of four tests recommended for the SG to achieve a TRL of 7. These tests are as follows: (1) Qualification of the Bi-matelic weld, (2) Characterization and Codification of Alloy 800H; (3) Component Manufacturability Development; (4) Testing of Engineering Scale Prototype</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.</p>		
9. Cost Content		
<u>Position</u>	<u>Hours</u>	<u>Cost</u>
Project Mgr	0	\$0
Principal Engineer	0	\$0
Sr Eng	3300	\$462,000
Eng	0	\$0
Designer	0	\$0
Admin	0	\$0
Subcontract Administrator	320	\$44,800
Total Labor	3620	\$506,800
Travel		\$22,500
Test Facility Cost		
Test Specimen Cost		
Totals		\$529,300
10. Assumptions		
Test Duration 42 Months		
Travel Based on 15 Trips at \$1500/Trip		

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.13.1.1		Power Conversion System Steam Generator TRL 5 to 6 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to characterize the properties of the bi-metallic welds at the evaporator and super heater tube bundle.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (800 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Perform test and issue report (\$500K)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1000		\$140,000	
Travel				\$6,000	
Test Facility Cost				\$500,000	
Test Specimen Cost				\$10,000	
Totals				\$656,000	
10. Assumptions					
Test Duration 18 Months					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.13.2.1		Power Conversion System Steam Generator TRL 6 to 7 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to expand the material data base on Alloy 800H to meet the requirements for NGNP					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (800 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Perform test and issue report (\$800K)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1000		\$140,000	
Travel				\$6,000	
Test Facility Cost				\$800,000	
Test Specimen Cost				\$10,000	
Totals				\$956,000	
10. Assumptions					
Test Duration 18 Months					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.13.2.2		Power Conversion System Steam Generator TRL 6 to 7 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to demonstrate that the forging process for the ring-shaped hot header for the steam generator is adequate.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (400 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$3.5M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1400		\$196,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1560		\$218,400	
Travel				\$6,000	
Test Facility Cost				\$1,350,000	
Test Specimen Cost				\$2,125,000	
Totals				\$3,699,400	
10. Assumptions					
Test Duration 18 Months					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.13.2.3		Power Conversion System Steam Generator TRL 6 to 7 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to demonstrate the performance of the unit under typical operating conditions and measure the effectiveness and durability of the unit. The following objectives will be achieved by this test: (1) Thermal hydraulic performance test of SG; (2) Flow stability and controllability test of water and steam system; (3) Analytical estimation and validation of flow induced vibration behavior of the tube bundle; (4) ISI test with trial ISI equipment of tubes (if the ISI of tubes required)					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (1000 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (400 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$22.3M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1400		\$196,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1560		\$218,400	
Travel				\$7,500	
Test Facility Cost				\$1,000,000	
Test Specimen Cost				\$21,250,000	
Totals				\$22,475,900	
10. Assumptions					
Test Duration 12 Months					
Travel Based on 5 Trips at \$1500/Trip					
Assumed 1/2 size SG used for test					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.14		BOP Primary Loop Instrumentation TRL 6 to 7			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
To reach the next TRL level tests will be performed in helium under simulated plant conditions. Tests need to be performed at expected reactor start-up conditions, normal operating conditions, shut-down conditions and expected off-normal operating conditions. Two tests are required for each component.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (800 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (200 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160 Hrs); (4) Perform test and issue report (\$2.1M)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1160		\$162,400	
Travel				\$7,500	
Test Facility Cost				\$2,000,000	
Test Specimen Cost				\$150,000	
Totals				\$2,319,900	
10. Assumptions					
Test Duration 10 Months					
Travel Based on 5 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT	2. Date of Preparation
NGNP / TDRM TEST	11/8/2008

3. WBS Number	4. WBS Element Title
1.15	BOP Fuel Handling Machine

5. Index Line No.	6. Revision No.	7. Revision Date
	Original	

8. Work Statement

The following tests are necessary for the Fuel Handling Machine: (1) Seal selection test; (2) Bearing selection test; (3) Lubricant selection test; (4) Component functional and endurance tests. In addition, each major Fuel Handling System subcomponent (Fuelling Adaptor, Fuel Elevator, Fuel Handling machine, Fuel Server) must be functionally and endurance tested to assure compliance with design and operational requirements before being assembled at the NGNP site. This testing includes both the physical operation of the sub-component as well as all controlling electronics and computer coding.

The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.

9. Cost Content

<u>Position</u>	<u>Hours</u>	<u>Cost</u>
Project Mgr	0	\$0
Principal Engineer	0	\$0
Sr Eng	2800	\$392,000
Eng	0	\$0
Designer	0	\$0
Admin	0	\$0
Subcontract Administrator	320	\$44,800
Total Labor	3120	\$436,800
Travel		\$9,000
Test Facility Cost		
Test Specimen Cost		
Totals		\$445,800

10. Assumptions

Test Duration 18 Months

Travel Based on 6 Trips at \$1500/Trip

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.15.1.1		BOP Fuel Handling Machine TRL 6 to 7 Test # 1			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of the first test is to identify a suitable material, or set of materials, for use in the various soft seals within the fuel handling system and perform tests to verify expected performance. As currently configured, the Fuel Handling System contains the following soft seals: a) Fuelling Adaptor-to-Control Rod/Instrumentation Penetrations; b) Fuel Elevator-to-Fuelling Adaptor; c) Fuel Handling Machine-to-Fuelling Adaptor; d) Fuel Server-to-Fuel Handling Machine; and e) Near Module Spent Fuel Storage-to-Fuel Server.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (900 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (300 Hrs) (3) Perform test and issue report (\$400K)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1200		\$168,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1200		\$168,000	
Travel				\$6,000	
Test Facility Cost				\$300,000	
Test Specimen Cost				\$100,000	
Totals				<u>\$574,000</u>	
10. Assumptions					
Test Duration 8 Months					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.15.1.2		BOP Fuel Handling Machine TRL 6 to 7 Test # 2			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this activity is to identify a suitable material for use in the various bearings within the fuel handling system and perform appropriate tests to verify expected performance. A second objective is to identify those bearings which require lubrication. The bearings considered in this activity are those that are within the helium boundary of the fuel handling system.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (900 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (300 Hrs) (3) Perform test and issue report (\$400K)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1200		\$168,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1200		\$168,000	
Travel				\$6,000	
Test Facility Cost				\$300,000	
Test Specimen Cost				\$100,000	
Totals				\$574,000	
10. Assumptions					
Test Duration 8 Months					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.15.1.3		BOP Fuel Handling Machine TRL 6 to 7 Test # 3			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to verify the expected performance of the lubricants selected for use in the bearings within the fuel handling system. Performance parameters considered include both the lubricating function as well as potential for contamination of the primary system with lubricant. The lubricants considered in this activity are those that are required for bearings within the helium boundary of the fuel handling system.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (900 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (300 Hrs) (3) Perform test and issue report (\$310K)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1200		\$168,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1200		\$168,000	
Travel				\$6,000	
Test Facility Cost				\$300,000	
Test Specimen Cost				\$10,000	
Totals				\$484,000	
10. Assumptions					
Test Duration 8 Months					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
		BOP Fuel Handling Machine TRL 6 to 7 Test # 4			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The object of these tests is to assure that each Fuel Handling System subcomponent operates as designed prior to shipment to the NGNP site and assembly into an integrated system. Specific design requirements for each portion of the fuel handling system will be developed during the initial phase of the detailed design activities for this system. Operational testing plans will be developed based on these design requirements.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (900 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (300 Hrs) (3) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract (160Hrs); (4) Perform test and issue report (\$2.4M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1200		\$168,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		1360		\$190,400	
Travel				\$6,000	
Test Facility Cost				\$400,000	
Test Specimen Cost				\$2,000,000	
Totals				\$2,596,400	
10. Assumptions					
Test Duration 8 Months					
Travel Based on 4 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.16		HTS IHX Materials and Coatings			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The first priority of development is to assess the corrosion performance of the Alloy 617 under NGNP conditions. If the corrosion performance is adequate with the IHX designs chosen then no further development is necessary. If, however, the corrosion performance is found to be unacceptable then a coating material and application process will need to be developed for the IHX designs.</p> <p>The Project Management/Oversight activities to perform these test includes: (1) Development of the request for proposal procurement package, review and negotiation of the proposals, and award of contract; (2) Review of weekly/monthly contractor status reports, attend contractor meetings, and administer contract; (3) Review and approval of contractor invoices; (4) Development of Weekly/Monthly Status reports, attend periodic project meetings; (5) Review of test procedures and analyze results.</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		2000		\$280,000	
Eng		0		\$0	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		160		\$22,400	
Total Labor		2160		\$302,400	
Travel				\$12,000	
Test Facility Cost					
Test Specimen Cost					
Totals				\$314,400	
10. Assumptions					
Test Duration 32 Months					
Travel Based on 8 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
		HTS IHX Materials and Coatings TRL 3 to 4			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objectives of this test to quantify the interactions between the IHX materials and the impurities found in the helium gas over a range of impurity levels. This test should include: a) Determination of oxide layer behavior; b) Corrosion; c) Carburization/decarburization; d) Helium permeability. The testing should define acceptable ranges for helium impurities that will minimize these identified issues and determine the specification for the helium purity control system for NGNP.</p>					
<p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (900 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (100 Hrs); (3) Perform test and issue report (\$700K)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1000		\$140,000	
Travel				\$3,000	
Test Facility Cost				\$675,000	
Test Specimen Cost				\$25,000	
Totals				<u>\$843,000</u>	
10. Assumptions					
Test Duration 9 Months					
Travel Based on 2 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.16.2.1		HTS IHX Materials and Coatings TRL 4 to 5			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
<p>The objective of this test is to determine appropriate types of corrosion resistant coatings for application to the IHX designs used in the NGNP. Such coatings must provide the necessary level of corrosion resistance, remain intact over the life of the IHX, and exhibit good thermal conductivity so not to degrade the effectiveness of the IHX.</p> <p>The activities to perform this test includes: (1) Review and approval of test procedures and test reports (900 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (100 Hrs) (3) Perform test and issue report (\$1.1M)</p>					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1000		\$140,000	
Travel				\$4,500	
Test Facility Cost				\$1,000,000	
Test Specimen Cost				\$100,000	
Totals				\$1,244,500	
10. Assumptions					
Test Duration 12 Months					
Travel Based on 3 Trips at \$1500/Trip					

**WORK BREAKDOWN STRUCTURE DICTIONARY
WBS ELEMENT DEFINITION**

1. PROJECT TITLE/PARTICIPANT			2. Date of Preparation		
NGNP / TDRM TEST			11/8/2008		
3. WBS Number		4. WBS Element Title			
1.16.3.1		HTS IHX Materials and Coatings TRL 5 to 6			
5. Index Line No.		6. Revision No.		7. Revision Date	
		Original			
8. Work Statement					
The objective of this test is to validate that the chosen coating material and application process is applicable in the various complex geometries of the IHX designs used in the NGNP.					
The activities to perform this test includes: (1) Review and approval of test procedures and test reports (900 Hrs) (2) Periodic trips to the test facility to witness test/review current status and progress (100 Hrs) (3) Perform test and issue report (\$850K)					
9. Cost Content					
<u>Position</u>		<u>Hours</u>		<u>Cost</u>	
Project Mgr		0		\$0	
Principal Engineer		0		\$0	
Sr Eng		0		\$0	
Eng		1000		\$140,000	
Designer		0		\$0	
Admin		0		\$0	
Subcontract Administrator		0		\$0	
Total Labor		1000		\$140,000	
Travel				\$4,500	
Test Facility Cost				\$750,000	
Test Specimen Cost				\$100,000	
Totals				\$994,500	
10. Assumptions					
Test Duration 10 Months					
Travel Based on 3 Trips at \$1500/Trip					